



## FORM 1

(See Regulation 3)

### ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SAI INFRA**

**Subject :** Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **18/KUNDASAN-RANDESAN-RAYSAN/82/-/RAYSAN/-/135/82** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **RAYSAN**, taluka **Gandhinagar**, District **Gandhinagar**, PIN **382007**, admeasuring **2762.0** sq.mts. area being developed by **SAI INFRA**

Sir,

I/We **SAVAN PRAVINKUMAR PANCHAL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **18/KUNDASAN-RANDESAN-RAYSAN/82/-/RAYSAN/-/135/82** of Division, taluka **Gandhinagar**, District **Gandhinagar**, PIN **382007**, admeasuring **2762.0**, sq.mts. area being developed by (Promoter's Name) **SAI INFRA**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SAI INFRA**

- (i) M/s./Shri/Smt. **Savan Pravinkumar Panchal** as Architect/Engineer  
(ii) M/s./Shri/Smt. **BHUMIT SUNILKUMAR SHAH** as Structural Consultant

Based on Site Inspection by undersigned on **10-May-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **Applied** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

| A+B    |                                                                                                                                                                                                                                                                                                                                                                                                                       |                         |                     |                          |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|---------------------|--------------------------|
| Sr. No | Tasks/Number                                                                                                                                                                                                                                                                                                                                                                                                          | Percentage of work done | Activity Start Date | Activity Completion Date |
| 1      | Excavation                                                                                                                                                                                                                                                                                                                                                                                                            | 60                      | 03-04-2025          | 31-12-2025               |
| 2      | 2 number of Basement(s) and Plinth (No. & %)                                                                                                                                                                                                                                                                                                                                                                          | 0                       | 03-04-2025          | 31-12-2025               |
| 3      | NA number of Podiums (No. & %)                                                                                                                                                                                                                                                                                                                                                                                        | 0                       | NA                  | NA                       |
| 4      | Stilt Floor (%)                                                                                                                                                                                                                                                                                                                                                                                                       | 0                       | NA                  | NA                       |
| 5      | 15 number of Slabs of Super Structure (No. & %)                                                                                                                                                                                                                                                                                                                                                                       | 0                       | 01-01-2026          | 30-06-2027               |
| 6      | Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)                                                                                                                                                                                                                                                                                      | 0                       | 01-04-2026          | 31-12-2027               |
| 7      | Sanitary Fittings & color work within the Flat/Premises (%)                                                                                                                                                                                                                                                                                                                                                           | 0                       | 01-04-2026          | 31-12-2027               |
| 8      | Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)                                                                                                                                                                                                                                                                                | 0                       | 01-04-2026          | 31-12-2027               |
| 9      | The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)                                                                                                                                                                                                                                                               | 0                       | 01-01-2027          | 31-12-2030               |
| 10     | Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%) | 0                       | 01-01-2028          | 31-12-2030               |

Table - B

|                                                                                 |
|---------------------------------------------------------------------------------|
| Internal & External Development Works in Respect of the entire Registered Phase |
|---------------------------------------------------------------------------------|

| Sr. No. | Common areas and Facilities Amenities                           | Proposed(Yes/No) | Percentage of work done | Remarks                | Activity Start Date | Activity Completion Date |
|---------|-----------------------------------------------------------------|------------------|-------------------------|------------------------|---------------------|--------------------------|
| 1       | Internal Roads & Footpaths                                      | YES              | 0                       | Self Developed         | 01-01-2026          | 30-06-2027               |
| 2       | Water Supplys                                                   | YES              | 0                       | Self Developed /GMC    | 01-01-2026          | 30-06-2027               |
| 3       | Sewerage (chamber, lines, Septic Tank, STP)                     | YES              | 0                       | Self Developed /GMC    | 01-06-2026          | 30-06-2027               |
| 4       | Storm Water Drains                                              | YES              | 0                       | Self Developed         | 01-06-2026          | 31-12-2027               |
| 5       | Landscaping & Tree Planting                                     | YES              | 0                       | Self Developed         | 01-10-2026          | 30-06-2027               |
| 6       | Street Lighting                                                 | YES              | 0                       | Self Developed         | 01-10-2026          | 30-06-2027               |
| 7       | Community Buildings                                             | NO               | 0                       | NA                     | NA                  | NA                       |
| 8       | Treatment and disposal of sewage and sullage water /STP         | NO               | 0                       | NA                     | NA                  | NA                       |
| 9       | Solid Waste Management & Disposal                               | YES              | 0                       | Self Developed and GMC | 01-01-2027          | 31-12-2028               |
| 10      | Water Conservation,Rain Water Harvesting,Percolating Well/Pit . | YES              | 0                       | Self Developed         | 01-01-2027          | 31-12-2028               |
| 11      | Energy Management                                               | YES              | 0                       | Self Developed         | 01-06-2027          | 30-06-2029               |
| 12      | Fire Protection and Fire Safety Requirements                    | YES              | 0                       | Self Developed         | 01-06-2027          | 30-06-2029               |
| 13      | Electrical Meter Room, Sub-station,Receiving Station.           | YES              | 0                       | Self Developed         | 01-01-2028          | 31-12-2029               |
| 14      | Fire fighting facilities                                        | YES              | 0                       | Self Developed         | 01-01-2028          | 31-12-2029               |
| 15      | Drinking water facilities                                       | YES              | 0                       | Self Developed         | 01-06-2028          | 30-06-2030               |
| 16      | Emergency evacuation services                                   | YES              | 0                       | Self Developed         | 01-06-2028          | 30-06-2030               |
| 17      | Use of renewable energy                                         | NO               | 0                       | NA                     | NA                  | NA                       |
| 18      | Security using CCTV surveillance                                | YES              | 0                       | Self Developed         | 01-01-2029          | 31-12-2030               |
| 19      | Letter Box                                                      | YES              | 0                       | Self Developed         | 01-01-2029          | 31-12-2030               |

**Table –C**

**Details regarding Garage and Parking in respect of the entire registered phase**

| Sr. No. | Details         | Proposed Total Number | Total Area(Sq Mtrs) | Percentage of work done |
|---------|-----------------|-----------------------|---------------------|-------------------------|
| 1       | Garage          | 0                     | 0.0                 | 0                       |
| 2       | Covered Parking | 261                   | 2548.9              | 0                       |
| 3       | Open Parking    | 100                   | 435.15              | 0                       |

**Yours Faithfully,**

|                                                    |                                  |
|----------------------------------------------------|----------------------------------|
| Name of Architect                                  | <b>SAVAN PRAVINKUMAR PANCHAL</b> |
| Council of Architects(CoA) Registration No.        | <b>CA/2018/100507</b>            |
| Council of Architects(CoA) Registration valid till | <b>31-Dec-2029</b>               |
| Date of physical visit to the site                 | <b>10-May-2025</b>               |
| Firm Name                                          | <b>SAVAN PRAVINKUMAR PANCHAL</b> |
| Remark                                             | <b>FORM 1</b>                    |

@This is online submitted document with due eKYC done, hence no physical signature required.