

ENGINEER

Gaurang Arvindbhai Bhadani (001SR01072610917)
B-2491, Padmavati Complex Nikol
Email: gaurangbhadani995@gmail.com
Mobile: 8460403660
Submitted On: 04-06-2025

FORM – 2 (See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The **Kavish Infrastructure & Karnavati Riviera, B/H. Hare Krishna Residency, New Maninagar.**

Subject: Certificate of Cost Incurred for Development of **Karnavati Elysium** for Construction of **1** building(s) **A+B**, Wing(s) **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. **108/Ramol/--/--/Ramol/--/469, 471/3, 473/5/94/1+94/2+94/3**. Demarcated by its boundaries..

Longitude	Latitude
72.64891379715193	22.980370226444347
72.64975601078261	22.979920804847144
72.64906400085677	22.978918243589543
72.64818423629988	22.979362729794115

Village **Ramol** taluka **Ahmedabad City**

District **Ahmedabad** PIN **382449** admeasuring **3520.0** sq.mts. area being developed by **Kavish Infrastructure**

Ref: GujRERA Registration Number **Applied**

Sir,

I/We **Gaurang Arvindbhai Bhadani** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being **1** Building(s) **A+B**, situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **108/Ramol/--/--/Ramol/--/469, 471/3, 473/5/94/1+94/2+94/3** Village **Ramol** taluka **Ahmedabad City** District **Ahmedabad** PIN **382449** admeasuring **3520.0** sq.mts. area being developed by **Kavish Infrastructure**

1. Following technical professionals are appointed by Owner/Promoter:- **Kavish Infrastructure**

- (i) M/s./Shri/Smt. **NIRAV NARESHBHAI NAKRANI** as Architect/Engineer
- (ii) M/s./Shri/Smt. **Gaurang Arvindbhai Bhadani** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **27,00,00,000.00** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Ahmedabad Municipal Corporation** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **6,83,000.00** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **Ahmedabad Municipal Corporation** (Planning Authority) is estimated at Rs. **26,93,17,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

Table - A

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	26,00,00,000.00
2	Cost incurred as on Date :03-06-2025	6,83,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	25,93,17,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Table - B

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	1,00,00,000.00
2	Cost incurred as on Date :03-06-2025	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	1,00,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Yours Faithfully,

Name of the Engineer	Gaurang Arvindbhai Bhadani
Local Authority licence number	001SR01072610917
Local Authority licence no. valid till	01-Jul-2026
Date of physical visit to the site	04-Jun-2025
Firm Name	Gaurang Arvindbhai Bhadani
Reason	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER