



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **R M INFRA**

Subject : Certificate of Percentage of Completion of Construction Work of **6**, No. of Building(s) **A,B,C,D,E,A1+B1**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **119/Nikol/--/1+2/Nikol/--/139/B/1/58/2/1** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **Nikol**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382350**, admeasuring **6784.92** sq.mts. area being developed by **R M INFRA**

Sir,

I/We **SIDDHARTH VITTHALBHAI PATEL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **6**, Building(s) **A,B,C,D,E,A1+B1**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **119/Nikol/--/1+2/Nikol/--/139/B/1/58/2/1** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382350**, admeasuring **6784.92**, sq.mts. area being developed by (Promoter's Name) **R M INFRA**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **R M INFRA**

(i) M/s./Shri/Smt. **Siddharth Vitthalbhai Patel** as Architect/Engineer

(ii) M/s./Shri/Smt. **NELSON NANUBHAI MACWAN** as Structural Consultant

Based on Site Inspection by undersigned on **25-Jun-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	30	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	0	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table – A

B

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	30	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	0	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table – A

C

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	100	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	20	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table – A

D

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	100	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	20	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table – A

E

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	30	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	2 number of Slabs of Super Structure (No. & %)	0	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table – A

A1+B1

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	25-04-2025	31-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	30	25-04-2025	31-12-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	2 number of Slabs of Super Structure (No. & %)	0	01-01-2026	30-06-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-04-2026	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-04-2026	31-12-2027
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-04-2026	31-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2030
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2029	31-12-2032

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	Self Developed	01-01-2026	31-12-2026
2	Water Supplies	YES	0	Self Developed / AMC	01-01-2026	30-06-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	Self Developed /AMC	01-06-2026	30-06-2027
4	Storm Water Drains	YES	0	Self Developed	01-06-2026	31-12-2027
5	Landscaping & Tree Planting	YES	0	Self Developed	01-10-2026	30-06-2027
6	Street Lighting	YES	0	Self Developed	01-10-2026	30-06-2027
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0	Self Developed and AMC	01-01-2027	31-12-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	Self Developed	01-01-2027	31-12-2028
11	Energy Management	YES	0	Self Developed	01-06-2027	30-06-2029
12	Fire Protection and Fire Safety Requirements	YES	0	Self Developed	01-06-2027	30-06-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	Self Developed	01-01-2028	31-12-2029
14	Fire fighting facilities	YES	0	Self Developed	01-01-2028	31-12-2029
15	Drinking water facilities	YES	0	Self Developed	01-06-2028	30-06-2030

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
16	Emergency evacuation services	YES	0	Self Developed	01-06-2028	30-06-2030
17	Use of renewable energy	YES	0	Self Developed	01-06-2028	30-06-2030
18	Security using CCTV surveillance	YES	0	Self Developed	01-01-2030	31-12-2032
19	Letter Box	YES	0	Self Developed	01-01-2030	31-12-2032

Table -C				
Details regarding Garage and Parking in respect of the entire registered phase				
Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	1382	17645.36	0
3	Open Parking	23	139.77	0

Yours Faithfully,

Name of Architect	SIDDHARTH VITTHALBHAI PATEL
Council of Architects(CoA) Registration No.	CA/2019/108977
Council of Architects(CoA) Registration valid till	31-Dec-2034
Date of physical visit to the site	25-Jun-2025
Firm Name	SIDDHARTH VITTHALBHAI PATEL
Remark	Form 1

@This is online submitted document with due eKYC done, hence no physical signature required.