

FORM – 2

(See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The **GREEN TURBAN BUILDERS & 9, KISHAN BUNGLOWS, B/H RAJPATH CLUB , BODAKDEV.**

Subject: Certificate of Cost Incurred for Development of **GREEN LEGACY** for Construction of **1** building(s) **A+B+C**, Wing(s) **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. **1/SHELA/SHELA/0/338/PAIKI 2/70**. Demarcated by its boundaries..

Longitude	Latitude
72.45294699644653	23.012083476594373
72.45226839756576	23.012278508915028
72.45211819386093	23.011760067947556
72.4528155682048	23.01159219139773
72.45283166145889	23.011641566875255
72.45280752157775	23.011614410364846
72.4529416320285	23.012066195235914

Village **SHELA** taluka **Sanand**District **Ahmedabad** PIN **380058** admeasuring **3581.0** sq.mts. area being developed by **GREEN TURBAN BUILDERS**Ref: GujRERA Registration Number **NA**

Sir,

I/We **PRAFULCHANDRA ATMARAM SHRIMALI** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being **1** Building(s) **A+B+C**, situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no.

1/SHELA/SHELA/0/338/PAIKI 2/70 Village **SHELA** taluka **Sanand** District **Ahmedabad** PIN **380058** admeasuring **3581.0** sq.mts. area being developed by **GREEN TURBAN BUILDERS**

1. Following technical professionals are appointed by Owner/Promoter:- **GREEN TURBAN BUILDERS**

(i) M/s./Shri/Smt. **Bhaumik Laxmanbhai Patel** as Architect/Engineer

(ii) M/s./Shri/Smt. **PRAFULCHANDRA ATMARAM SHRIMALI** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **52,00,00,000.00** (Total of Table A and B).

The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Ahmedabad Urban Development Authority** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **0.00** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **Ahmedabad Urban Development Authority** (Planning Authority) is estimated at Rs. **52,00,00,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

ENGINEER

Table - A

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	46,80,00,000.00
2	Cost incurred as on Date :31-05-2025	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	46,80,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Table - B

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	5,20,00,000.00
2	Cost incurred as on Date :31-05-2025	0.00
3	Work done in Percentage (as Percentage of the estimated cost)	0
4	Balance Cost to be Incurred (Based on Estimated Cost)	5,20,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

Yours Faithfully,

Name of the Engineer	PRAFULCHANDRA ATMARAM SHRIMALI
Local Authority licence number	001ERL23112600205
Local Authority licence no. valid till	23-Nov-2026
Date of physical visit to the site	01-Jul-2025
Firm Name	PRAFULCHANDRA ATMARAM SHRIMALI
Reason	NA

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER