



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **ADYAH REALTY**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **WING A+B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **PR/GJ/VADODARA/VADODARA/Vadodara Municipal Corporation/RAA14631/020125/311230** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **30/KALALI/83, 84/-/KALALI/-/397, 398/83, 84** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **KALALI**, taluka **Vadodara**, District **Vadodara**, PIN **390012**, admeasuring **3584.0** sq.mts. area being developed by **ADYAH REALTY**

Sir,

I/We **JIGNESH SHANTILAL JETHWA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **WING A+B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **30/KALALI/83, 84/-/KALALI/-/397, 398/83, 84** of Division, taluka **Vadodara**, District **Vadodara**, PIN **390012**, admeasuring **3584.0**, sq.mts. area being developed by (Promoter's Name) **ADYAH REALTY**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **ADYAH REALTY**

- (i) M/s./Shri/Smt. **Jignesh Shantilal Jethwa** as Architect/Engineer
(ii) M/s./Shri/Smt. **HITESH HASMUKHLAL VORA** as Structural Consultant

Based on Site Inspection by undersigned on **14-Jul-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **PR/GJ/VADODARA/VADODARA/Vadodara Municipal Corporation/RAA14631/020125/311230** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
WING A+B				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	01-10-2024	28-02-2025
2	1 number of Basement(s) and Plinth (No. & %)	100	01-01-2025	30-04-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	14 number of Slabs of Super Structure (No. & %)	0	01-04-2025	31-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-07-2025	31-12-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-06-2025	01-06-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-06-2025	31-03-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2027	31-12-2029
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-10-2029	31-12-2030

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	01-04-2025	30-06-2029
2	Water Supplys	YES	0	BOREWELL	01-04-2025	30-06-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	01-04-2025	30-06-2029
4	Storm Water Drains	YES	0	-	01-04-2025	30-06-2029
5	Landscaping & Tree Planting	YES	0	-	01-04-2026	30-06-2029
6	Street Lighting	YES	0	-	01-04-2026	30-06-2029
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	-	01-10-2028	31-12-2029
9	Solid Waste Management & Disposal	YES	0	-	01-10-2028	31-12-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	01-12-2027	31-12-2029
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	-	01-07-2029	31-12-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	PANEL BOARD	01-07-2029	31-12-2029
14	Fire fighting facilities	YES	0	-	01-07-2029	31-12-2029
15	Drinking water facilities	YES	0	VMC	01-07-2029	31-12-2029
16	Emergency evacuation services	YES	0	-	01-12-2029	30-06-2030
17	Use of renewable energy	YES	0	SOLAR SYSTEM	01-12-2029	30-06-2030
18	Security using CCTV surveillance	YES	0	-	01-12-2029	30-06-2030
19	Letter Box	YES	0	-	01-12-2029	30-06-2030

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	106	1966.38	0
3	Open Parking	72	809.54	0

Yours Faithfully,

Name of Architect	JIGNESH SHANTILAL JETHWA
Council of Architects(CoA) Registration No.	CA/2010/47155
Council of Architects(CoA) Registration valid till	31-Dec-2031
Date of physical visit to the site	14-Jul-2025
Firm Name	Talib Patel Associates
Remark	Work in progress

@This is online submitted document with due eKYC done, hence no physical signature required.