



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **PAVANPUTRA DEVELOPERS**

Subject : Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **BLOCK-A+B+C**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **69/CHANDKHEDA-TRAGAD-ZUNDAL/TRAGAD/310/1/310/1/253** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **TRAGAD**, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382424**, admeasuring **2974.0** sq.mts. area being developed by **PAVANPUTRA DEVELOPERS**

Sir,

I/We **HARSH MANISHKUMAR RAVAL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **BLOCK-A+B+C**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **69/CHANDKHEDA-TRAGAD-ZUNDAL/TRAGAD/310/1/310/1/253** of Division, taluka **Ahmedabad City**, District **Ahmedabad**, PIN **382424**, admeasuring **2974.0**, sq.mts. area being developed by (Promoter's Name) **PAVANPUTRA DEVELOPERS**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **PAVANPUTRA DEVELOPERS**

- (i) M/s./Shri/Smt. **SOURABH VERMA** as Architect/Engineer
(ii) M/s./Shri/Smt. **SAHIL KANTIBHAI VEKARIYA** as Structural Consultant

Based on Site Inspection by undersigned on **18-Apr-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
BLOCK-A+B+C				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	18-05-2024	10-01-2025
2	1 number of Basement(s) and Plinth (No. & %)	0	11-01-2025	20-07-2025
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	11 number of Slabs of Super Structure (No. & %)	0	21-07-2025	10-08-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-01-2026	10-01-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	13-02-2028	19-07-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	22-12-2025	28-12-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	25-05-2026	12-02-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-03-2028	01-10-2028

Table - B	
Internal & External Development Works in Respect of the entire Registered Phase	

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	-	05-03-2028	10-06-2028
2	Water Supplys	YES	0	-	10-03-2028	15-06-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	-	15-03-2028	20-06-2028
4	Storm Water Drains	YES	0	-	20-03-2028	25-06-2028
5	Landscaping & Tree Planting	YES	0	-	25-03-2028	05-07-2028
6	Street Lighting	YES	0	-	01-04-2028	05-08-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	-	10-04-2028	20-08-2028
9	Solid Waste Management & Disposal	YES	0	-	20-04-2028	01-09-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	-	30-04-2028	15-09-2028
11	Energy Management	YES	0	-	10-05-2028	25-09-2028
12	Fire Protection and Fire Safety Requirements	YES	0	-	20-05-2028	15-10-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	-	10-06-2028	22-10-2028
14	Fire fighting facilities	YES	0	-	20-06-2028	10-11-2028
15	Drinking water facilities	YES	0	-	05-07-2028	25-11-2028
16	Emergency evacuation services	YES	0	-	23-07-2028	12-12-2028
17	Use of renewable energy	YES	0	-	12-08-2028	22-12-2028
18	Security using CCTV surveillance	YES	0	-	12-08-2028	22-12-2028
19	Letter Box	YES	0	-	10-10-2028	10-01-2029

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	251	2542.28	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	HARSH MANISHKUMAR RAVAL
Council of Architects(CoA) Registration No.	CA/2019/115129
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	18-Apr-2025
Firm Name	HARSH MANISHKUMAR RAVAL
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.