



Precision Valtech

We deliver business value



**FORM-R
ENGINEER'S CERTIFICATE**

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Certificate No. : ECAG014

Date : 15.05.2018

Subject: Certificate of Percentage of Completion of Construction Work of KHELGAON (PHASE 1 -TOWER A, B, C,D) No. of Building(s)/ 4 Block(s) of the FIRST Phase of the Project UPRERAPRJ4752 situated on the Khasra No/ Plot no SC-02 SPORTS CITY, NEAR SECTOR KP-V OF SEC-27, GREATER NOIDA.
Demarcated by its boundaries (latitude and longitude of the end points) 28-32-16 N to the North 28-31-59 N to the South 77-29-45 E to the East 77-29-54-E to the West of village _____ Tehsil _____ Competent/ Development authority GREATER NOIDA AUTHORITY District GAUTAM BUDDHA NAGAR PIN _____ admeasuring 8,772 sq.mts. area being developed by AJNARA INDIA LIMITED.

I/We Precision Valtech have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the KHELGAON PHASE 1 Building(s)/ 04 Block/ Tower (s) of FIRST Phase of the Project, situated on the Khasra No/ Plot no SC-02 SPORTS CITY, NEAR SECTOR KP-V OF SEC-27, GREATER NOIDA.

_____ of village _____ tehsil GAUTAM BUDDHA NAGAR competent/ development authority GREATER NOIDA AUTHORITY District GAUTAM BUDDHA NAGAR PIN _____ admeasuring 8,772 sq.mts. area being developed by AJNARA INDIA LIMITED.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1 Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt COMPREHENSIVE ARCHITECTURAL SERVICES as Architect
- (ii) M/s/Shri/Smt VAKIL MEHTA & SHETH as Structural Consultant
- (iii) M/s/Shri/Smt CONSUMATE ENGINEERING SERVICES PVT LTD as MEP Consultant
- (iv) M/s/Shri/Smt_ Sunil Pathak_ as Site Supervisor

2 The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3 We estimate the Total Cost for completion of the project under reference as Rs.146.4 cr. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4 The estimated actual cost incurred till date 31.03.2018 is calculated at Rs.9.14 cr. (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5 The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs.137.23 cr (Total of S.No. 4 in Tables A and B).

6 I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2018 date is as given in Tables A and B below :



☎ : 8588843840, 9958178124

✉ : rajani@precisionvaltech.in

www.precisionvaltech.in

Address: LGF-64, Rajhans Tower, Kalapathar Road Ahinsa Khand-1 Indirapuram Ghaziabad UP-201014



Table A

Building/Wing/Tower bearing Number A or called **Tower A**

S.No.	Particulars	Amount
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	Rs 31.99 cr.
2	Cost incurred as on Date 31.03.2018	Rs 3.83 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost)	12%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs 28.15 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs.0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

Table A 1

Building/Wing/Tower bearing Number B or called **Tower B**

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	Rs 31.99 cr.
2	Cost incurred as on Date 31.03.2018	Rs 3.19 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost)	10%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs 28.79 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

Table A 2

Building/Wing/Tower bearing Number C or called **Tower C**

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	Rs 30.15 cr.
2	Cost incurred as on Date 31.03.2018	Rs 0.90 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost)	3%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs 29.24 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%





Precision Valtech

We deliver business value



Table A 3

Building/Wing/Tower bearing Number D or called Tower D

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority.	Rs 34.12 cr.
2	Cost incurred as on Date 31.03.2018	Rs 0.68 cr.
3	Value of Work done in Percentage (as Percentage of the estimated cost)	3%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs 33.44 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs.0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%

TABLE B

Internal & External Development works and common amenities

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority	Rs 18.15 cr.
2	Cost incurred as on 31.03.2018	Rs 0.54 cr.
3	Work done in Percentage (as Percentage of the estimated cost)	3%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs 17.61 cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs. 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	0%



Signature of Engineer

Name

: Rajani Gupta

Address

: 705/2, Express Garden, Vaibhav Khand, Indirapuram, Ghaziabad, U.P. 201014

Aadhar No.

: 251307429219

PAN No.

: AKOPG9214C

Licence No.

: F: 25858 from Institution of Valuers, New Delhi

PRECISION VALTECH

☎ : 8588843840, 9958178124

✉ : rajani@precisionvaltech.in

www.precisionvaltech.in

Address: LGF-64, Rajhans Tower, Kalapathar Road Ahinsa Khand-1 Indirapuram Ghaziabad UP-201014