

Information as on 31/03/2022

Date :- 20.05.2022

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 1 (One) No. of Building(s) of the Project "RATAN PEARLS (PHASE-II)" [UPRERAPRJ15192] situated on Khasra no./Plot No. GH-01, SECTOR 16, demarcated by its boundaries :: 28.611705 , :: 77.461718 , :: 28.611972 , :: 77.462300 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village Sector 16 , Tehsil : Gautam Buddha Nagar , G. Noida Development Authority, District G. Noida , PIN 201310., admeasuring 4215 sq. meter, being developed by Ratan Buildtech Private Limited.

I/We pawan Jaiswal have undertaken assignment as Project Engineer for certifying Percentage of Completion of Construction Work of 1 (One) No. of Building(s) of the Project "RATAN PEARLS (PHASE-II)" [UPRERAPRJ15192] situated on Khasra no./Plot No. GH-01, SECTOR 16, demarcated by its boundaries :: 28.611705 , :: 77.461718 , :: 28.611972 , :: 77.462300 (latitude and longitude of the end-points) to the North, to the South, to the East to the West of Village Sector 16 , Tehsil : Gautam Buddha Nagar , G. Noida Development Authority, District G. Noida , PIN 201310., admeasuring 4215 sq. meter, being developed by Ratan Buildtech Private Limited.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s Surbhi Shrivastva as Architect
- (ii) Shri S N Santosh Kumar Varshney as Structural Consultant
- (iii) Shri Rupindra Pal Singh as MEP Consultant
- (iv) Shri Shahid Siddiqui as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 4600 Lakhs (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date i.e. 31/03/2022 is calculated at Rs. 2950 Lakhs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 1650 Lakhs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31/03/2022 date is as given in Tables A and B below :

Table A
Building/Wing/Tower - A

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	3700.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	2580.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	69.73%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	1120.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	69.73%

TABLE B
Internal & External Development works and common amenities

S.No.	Particulars	Amounts in Lakhs
1	Total Estimated cost of the Internal and External Development Works including common	900.00
2	Cost incurred as on (based on the actual cost incurred as per records)	370.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100	41.11%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	530.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	41.11%

Signature of Engineer

Name MITHLESH CHAND DUBEY
Address LIG -90 DOUBLE STORY BARRA 2 KANPUR
Aadhar No. 8869-9370-5289
PAN No. AHWPD6637K
Date - 20.05.2022