



FORM 1
(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **LUNAGARIA BUILDCON**

Subject : Certificate of Percentage of Completion of Construction Work of 1, No. of Building(s) **ATOE**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **LUNAGARIA BUILDCON** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **92/HATHIJAN - 2/--/--** **/HATHIJAN/--/428 + 429 + 430 + 431/B/40 + 48 + 49 + 50/2** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **HATHIJAN**, taluka **Daskroi**, District **Ahmedabad**, PIN **382445**, admeasuring **12594.0** sq.mts. area being developed by **LUNAGARIA BUILDCON**

Sir,

I/We **PANKTI BHADRESHBHAI DHOLAKIYA** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the 1, Building(s) **ATOE**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **92/HATHIJAN - 2/--/--** **/HATHIJAN/--/428 + 429 + 430 + 431/B/40 + 48 + 49 + 50/2** of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **382445**, admeasuring **12594.0**, sq.mts. area being developed by (Promoter's Name) **LUNAGARIA BUILDCON**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **LUNAGARIA BUILDCON**

- (i) M/s./Shri/Smt. **Pankti Bhadreshbhai Dholakiya** as Architect/Engineer
(ii) M/s./Shri/Smt. **JAYESH DINESHCHANDRA DESAI** as Structural Consultant

Based on Site Inspection by undersigned on **31-Jul-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **LUNAGARIA BUILDCON** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

ATOE				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	10	25-06-2025	30-11-2025
2	1 number of Basement(s) and Plinth (No. & %)	0	25-10-2025	31-12-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	01-01-2026	30-11-2026
5	3 number of Slabs of Super Structure (No. & %)	0	05-01-2026	31-12-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	10-02-2026	31-03-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	15-08-2027	30-06-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	18-05-2026	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	05-07-2026	30-06-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	20-10-2026	30-06-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		24-10-2027	30-07-2028
2	Water Supplys	YES	10		25-06-2025	31-12-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		04-05-2028	30-06-2029
4	Storm Water Drains	YES	0		22-02-2028	31-03-2028
5	Landscaping & Tree Planting	YES	0		15-05-2028	31-12-2028
6	Street Lighting	YES	0		20-04-2028	31-12-2028
7	Community Buildings	YES	0		10-01-2028	31-12-2028
8	Treatment and disposal of sewage and sullage water /STP	YES	0		12-02-2028	31-12-2028
9	Solid Waste Management & Disposal	YES	0		20-03-2028	31-12-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		21-04-2028	31-12-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	NO	0	NA	NA	NA
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		17-05-2028	31-03-2029
14	Fire fighting facilities	NO	0	NA	NA	NA
15	Drinking water facilities	YES	0		27-08-2028	31-03-2029
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	YES	0		01-02-2029	31-03-2029
18	Security using CCTV surveillance	YES	0		11-02-2029	31-03-2029
19	Letter Box	YES	0		10-04-2029	30-06-2029

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	0	0.0	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	PANKTI BHADRESHBHAI DHOLAKIYA
Council of Architects(CoA) Registration No.	CA/2019/115142
Council of Architects(CoA) Registration valid till	31-Dec-2030
Date of physical visit to the site	31-Jul-2025
Firm Name	PANKTI BHADRESHBHAI DHOLAKIYA
Remark	New Project Registration

@This is online submitted document with due eKYC done, hence no physical signature required.