



MIHIRKUMAR BABUBHAI PRAJAPATI (CA/2025/186351)

Prajapati Faliyu, Near Bhramani Temple At Po.Goral

Email: mbprajapati1133@gmail.com

Mobile: 7874781186

Submitted On :25-08-2025

FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **TIRUPATI DEVELOPERS**

Subject : Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B**, Wing(s) of Phase of the Project (Gujarat RERA

Registration Number **TIRUPATI DEVELOPERS** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **79/VATVA-7/-/-**

/VATVA/NA113/P2/111/1, 111/2, 111/3, 113/26/2+27 demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **VATVA**, taluka **Daskroi**, District **Ahmedabad**, PIN **382405**, admeasuring **2659.0** sq.mts. area being developed by **TIRUPATI DEVELOPERS**

Sir,

I/We **MIHIRKUMAR BABUBHAI PRAJAPATI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **79/VATVA-7/-/-**

/VATVA/NA113/P2/111/1, 111/2, 111/3, 113/26/2+27 of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **382405**, admeasuring **2659.0**, sq.mts. area being developed by (Promoter's Name) **TIRUPATI DEVELOPERS**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **TIRUPATI DEVELOPERS**

(i) M/s./Shri/Smt. **MIHIRKUMAR BABUBHAI PRAJAPATI** as Architect/Engineer

(ii) M/s./Shri/Smt. **JAYESH DINESHCHANDRA DESAI** as Structural Consultant

Based on Site Inspection by undersigned on **21-Aug-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **TIRUPATI DEVELOPERS** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table - A

A+B

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	02-06-2025	03-07-2025
2	1 number of Basement(s) and Plinth (No. & %)	50	09-07-2025	31-12-2025
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	01-01-2026	31-03-2026
5	12 number of Slabs of Super Structure (No. & %)	0	01-08-2025	01-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-12-2026	01-12-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-01-2027	01-12-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-03-2027	01-05-2029
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-05-2027	01-05-2029
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-07-2027	31-03-2030

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		05-01-2027	31-03-2027
2	Water Supplys	YES	0		06-03-2027	07-08-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		07-01-2027	08-09-2028
4	Storm Water Drains	YES	0		08-03-2027	31-12-2028
5	Landscaping & Tree Planting	YES	0		09-04-2027	01-01-2029
6	Street Lighting	YES	0		11-06-2027	30-01-2029
7	Community Buildings	YES	0		15-07-2027	31-03-2029
8	Treatment and disposal of sewage and sullage water /STP	YES	0		12-08-2027	31-03-2029
9	Solid Waste Management & Disposal	YES	0		13-01-2028	31-03-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		18-02-2028	31-03-2029
11	Energy Management	YES	0		01-01-2029	31-03-2029
12	Fire Protection and Fire Safety Requirements	YES	0		16-06-2028	31-03-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		17-08-2028	31-03-2029
14	Fire fighting facilities	YES	0		18-09-2028	31-03-2029
15	Drinking water facilities	YES	0		19-10-2028	31-03-2029
16	Emergency evacuation services	YES	0		20-11-2028	31-03-2029
17	Use of renewable energy	YES	0		01-01-2029	31-03-2029
18	Security using CCTV surveillance	YES	0		22-01-2029	31-03-2029
19	Letter Box	YES	0		30-01-2026	31-03-2029

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	160	1463.66	0
3	Open Parking	90	207.51	0

Yours Faithfully,

Name of Architect	MIHIRKUMAR BABUBHAI PRAJAPATI
Council of Architects(CoA) Registration No.	CA/2025/186351
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	21-Aug-2025
Firm Name	Mihir Prajapati
Remark	Form 1

@This is online submitted document with due eKYC done, hence no physical signature required.