



**FORM 1**  
**(See Regulation 3)**  
**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

**The UMA DEVELOPER**

**Subject :** Certificate of Percentage of Completion of Construction Work of **2**, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **2/KOBA - KUDASAN - RAYASAN/KOBA/NA 134/P2/134/92** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **KOBA**, taluka **Gandhinagar**, District **Gandhinagar**, PIN **382007**, admeasuring **3025.0** sq.mts. area being developed by **UMA DEVELOPER**

Sir,

I/We **VIDHI PARESHBHAI THAKKER** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **2**, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **2/KOBA - KUDASAN - RAYASAN/KOBA/NA 134/P2/134/92** of Division, taluka **Gandhinagar**, District **382007**, PIN **382007**, admeasuring **3025.0**, sq.mts. area being developed by (Promoter's Name) **UMA DEVELOPER**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **UMA DEVELOPER**

(i) M/s./Shri/Smt. **VIDHI PARESHBHAI THAKKER** as Architect/Engineer  
(ii) M/s./Shri/Smt. **NITINKUMAR PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **27-Sep-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **Applied** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

**Table – A**

<b>A</b>				
<b>Sr. No</b>	<b>Tasks/Number</b>	<b>Percentage of work done</b>	<b>Activity Start Date</b>	<b>Activity Completion Date</b>
1	Excavation	50	20-06-2025	30-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	01-08-2025	30-03-2026
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	14 number of Slabs of Super Structure (No. & %)	0	01-11-2025	30-06-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-03-2026	30-08-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-07-2026	30-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-10-2026	30-03-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-11-2026	30-05-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-02-2027	30-08-2027

**Table – A**

**B**

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	50	25-06-2025	25-12-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	01-07-2025	30-03-2026
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	14 number of Slabs of Super Structure (No. & %)	0	01-10-2025	30-06-2026
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-02-2026	30-08-2026
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-06-2026	30-12-2026
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-09-2026	30-03-2027
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-10-2026	30-05-2027
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-12-2026	30-08-2027

Table - B

**Internal & External Development Works in Respect of the entire Registered Phase**

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NA	01-09-2027	30-12-2027
2	Water Supplys	YES	0	NA	01-09-2027	30-12-2027
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NA	01-10-2027	30-01-2028
4	Storm Water Drains	YES	0	NA	01-11-2027	28-02-2028
5	Landscaping & Tree Planting	YES	0	NA	01-12-2027	30-03-2028
6	Street Lighting	YES	0	NA	01-11-2027	30-04-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	NA	01-01-2028	30-05-2028
9	Solid Waste Management & Disposal	YES	0	NA	01-02-2028	30-06-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NA	01-01-2028	30-06-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0	NA	01-02-2028	30-07-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NA	01-03-2028	30-08-2028
14	Fire fighting facilities	YES	0	NA	01-04-2028	30-09-2028
15	Drinking water facilities	YES	0	NA	01-03-2028	30-09-2028
16	Emergency evacuation services	YES	0	NA	01-05-2028	30-10-2028
17	Use of renewable energy	YES	0	NA	01-06-2028	30-10-2028
18	Security using CCTV surveillance	YES	0	NA	01-07-2028	30-11-2028
19	Letter Box	YES	0	NA	01-08-2028	30-11-2028

Table -C

**Details regarding Garage and Parking in respect of the entire registered phase**

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	329	3149.4	0
3	Open Parking	44	568.99	0

Yours Faithfully,

Name of Architect	<b>VIDHI PARESHBHAI THAKKER</b>
Council of Architects(CoA) Registration No.	<b>CA/2022/152300</b>
Council of Architects(CoA) Registration valid till	<b>01-Dec-2033</b>
Date of physical visit to the site	<b>27-Sep-2025</b>
Firm Name	<b>VIDHI PARESHBHAI THAKKER</b>
Remark	<b>NA</b>

@This is online submitted document with due eKYC done, hence no physical signature required.

