



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **DIV SKYLINE DEVELOPERS LLP**

Subject : Certificate of Percentage of Completion of Construction Work of **3**, No. of Building(s) **A+B+C+D,E,F**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **2/GHUMA/-/GHUMA/-/416, 420/117/1+118/3** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **GHUMA**,taluka **Daskroi**, District **Ahmedabad**, PIN **380058**, admeasuring **6687.0** sq.mts. area being developed by **DIV SKYLINE DEVELOPERS LLP**

Sir,

I/We **MEHUL RASIKLAL GAJJAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **3**, Building(s) **A+B+C+D,E,F**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **2/GHUMA/-/GHUMA/-/416, 420/117/1+118/3** of Division, taluka **Daskroi**, District **380058**, PIN **380058**, admeasuring **6687.0**, sq.mts. area being developed by (Promoter's Name) **DIV SKYLINE DEVELOPERS LLP**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **DIV SKYLINE DEVELOPERS LLP**

- (i) M/s./Shri/Smt. **Mehul Rasiklal Gajjar** as Architect/Engineer
- (ii) M/s./Shri/Smt. **VIREN DILIPBHAI PAREKH** as Structural Consultant

Based on Site Inspection by undersigned on **05-Sep-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **Applied** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A+B+C+D

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	20-09-2025	30-11-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	01-12-2025	15-04-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	15 number of Slabs of Super Structure (No. & %)	0	15-04-2026	30-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-06-2026	30-06-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-07-2027	30-12-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-08-2027	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2028	30-09-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-06-2028	31-01-2029

Table – A

E

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	20-09-2025	30-11-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	01-12-2025	15-04-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	15-04-2026	31-07-2026
5	15 number of Slabs of Super Structure (No. & %)	0	01-08-2026	30-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-06-2026	30-06-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-07-2027	30-12-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-08-2027	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2028	30-09-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-06-2028	31-01-2029

Table – A

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	20-09-2025	30-11-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	01-12-2025	15-04-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	15-04-2026	31-07-2026
5	15 number of Slabs of Super Structure (No. & %)	0	01-08-2026	30-12-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-06-2026	30-06-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	01-07-2027	30-12-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	01-08-2027	30-06-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2028	30-09-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-06-2028	31-01-2029

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		06-01-2029	23-06-2029
2	Water Supplys	YES	0		13-01-2029	28-06-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		25-01-2029	21-06-2029
4	Storm Water Drains	YES	0		18-01-2029	14-06-2029
5	Landscaping & Tree Planting	YES	0		14-01-2029	04-06-2029
6	Street Lighting	YES	0		08-01-2029	19-06-2029
7	Community Buildings	YES	0		20-01-2029	20-06-2029
8	Treatment and disposal of sewage and sullage water /STP	YES	0		19-01-2029	13-06-2029
9	Solid Waste Management & Disposal	YES	0		24-01-2029	19-06-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		15-01-2029	22-06-2029
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		10-01-2029	26-06-2029
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		07-01-2029	01-07-2029
14	Fire fighting facilities	YES	0		09-01-2029	02-07-2029
15	Drinking water facilities	YES	0		22-01-2029	12-07-2029
16	Emergency evacuation services	YES	0		30-01-2029	05-07-2029

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
17	Use of renewable energy	YES	0		27-01-2029	07-07-2029
18	Security using CCTV surveillance	YES	0		09-01-2029	09-07-2029
19	Letter Box	YES	0		01-02-2029	15-07-2029

Table –C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	798	7690.5	0
3	Open Parking	32	141.94	0

Yours Faithfully,

Name of Architect	MEHUL RASIKLAL GAJJAR
Council of Architects(CoA) Registration No.	CA/2009/45266
Council of Architects(CoA) Registration valid till	31-Dec-2031
Date of physical visit to the site	05-Sep-2025
Firm Name	MEHUL RASIKLAL GAJJAR
Remark	NA

@This is online submitted document with due eKYC done, hence no physical signature required.