

ENGINEER

SAJAN ASHOKBHAI CHOVIATIYA (1114ERH0303301383)

122,Suryam Flora MG Road, Ahmedabad

Email: sajanchoviatiya2025@gmail.com

Mobile: 9409408082

Submitted On: 24-03-2025

FORM – 2

(See Regulation 3)

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The **HARNAV DEVELOPER & T/02,MANSAROVAR TENAMENT, I O C ROAD CHANDKHEDA.**

Subject: Certificate of Cost Incurred for Development of **HARNAV LAVISH** for Construction of **1** building(s) **1**, Wing(s)

PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA12365/041023 situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot no. .

Demarcated by its boundaries..

| Longitude | Latitude |
|-------------------|--------------------|
| 72.57897162933112 | 23.139250833781926 |
| 72.57923046250106 | 23.13922370302686 |
| 72.57923314471007 | 23.138820440702226 |
| 72.57897565264464 | 23.13880687528184 |
| 72.5789676060176 | 23.139248367349857 |

Village taluka **Gandhinagar**

District **Gandhinagar** PIN NA admeasuring **1336.0** sq.mts. area being developed by **HARNAV DEVELOPER**

Ref: GujRERA Registration Number **PR/GJ/GANDHINAGAR/GANDHINAGAR/Others/MAA12365/041023**

Sir,

I/We **SAJAN ASHOKBHAI CHOVIATIYA** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being **1** Building(s) **1**, situated on the plot bearing C.N. No/CTS No./Survey no./Final Plot no. Village taluka **Gandhinagar** District **Gandhinagar** PIN NA admeasuring **1336.0** sq.mts. area being developed by **HARNAV DEVELOPER**

1. Following technical professionals are appointed by Owner/Promoter:- **HARNAV DEVELOPER**

(i) M/s./Shri/Smt. **Patel Krishna Kapilkumar** as Architect/Engineer

(ii) M/s./Shri/Smt. **KETAV P JOSHI** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **18,00,00,000.00** (Total of Table A and B).

The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Others** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **9,17,00,000.00** (Total of Table A and B).The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **Others** (Planning Authority) is estimated at Rs.**8,83,00,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

ENGINEER

Table - A

| Sr.No. | Particulars | Amount(in Rs.) |
|--------|--|------------------------|
| 1 | Total Estimated Cost of the building/wing as on date of Registration is | 16,50,00,000.00 |
| 2 | Cost incurred as on Date :28-02-2025 | 9,15,00,000.00 |
| 3 | Work done in Percentage (as Percentage of the estimated cost) | 55 |
| 4 | Balance Cost to be Incurred (Based on Estimated Cost) | 7,35,00,000.00 |
| 5 | Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C) | 0.00 |

Table - B

| Sr.No. | Common areas and Facilities Amenities | Amount(in Rs.) |
|--------|--|-----------------------|
| 1 | Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is | 1,50,00,000.00 |
| 2 | Cost incurred as on Date :28-02-2025 | 2,00,000.00 |
| 3 | Work done in Percentage (as Percentage of the estimated cost) | 1 |
| 4 | Balance Cost to be Incurred (Based on Estimated Cost) | 1,48,00,000.00 |
| 5 | Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C) | 0.00 |

Yours Faithfully,

| | |
|--|------------------------------------|
| Name of the Engineer | SAJAN ASHOKBHAI CHOVIYA |
| Local Authority licence number | 1114ERH0303301383 |
| Local Authority licence no. valid till | 03-Mar-2030 |
| Date of physical visit to the site | 17-Mar-2025 |
| Firm Name | SAJAN ASHOKBHAI CHOVIYA |
| Reason | SITE VISIT IS ON 28.02.2025 |

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER