

# RAJINDER KUMAR

CIVIL ENGINEER

(QUANTITY SURVEYING)

RZ C-14 Adarsh Nagar (Near Jeevan Park), Uttam Nagar, New Delhi - 110059 Ph. : 9650937010

Email : rk\_qs@yahoo.com

## ENGINEER'S CERTIFICATE

Date-28.06.2018

**Subject:** Certificate of Percentage of Completion of Construction Work of 5 No. of Towers of 2nd Phase of the Project [UPRERAPR]1916] situated on the Plot no -GH-003,Sector-119,noida ,Demarcated by its boundaries Latitude- 28°35'19.9"N ,Logitude -77°24'22.4"E to the North,Latitude- 28°35'14.3"N ,Logitude -77°24'15.8"E to the South,Latitude- 28°35'13.7"N ,Logitude -77°24'20"E to the East,Latitude- 28°35'13.8"N ,Logitude -77°24'20.0"E to the West of village- Parthala Khanjarpur Tehsil-Gautam Budh nagar, Competent/ Development authority-Noida authority \_DistrictGautam Budh nagar,PIN-201301,admeasuring -22,229 sq.mts. area being developed by Eldeco Infrastructure & Properties Ltd.

I Rajinder Kumar\_have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of 5 No. of Towers of 2nd Phase of the Project [UPRERAPR]1916] situated on the Plot no -GH-003,Sector-119,noida of village Parthala Khanjarpur Tehsil-Gautam Budh nagar, Competent/ Development authority-Noida authority \_DistrictGautam Budh nagar,PIN-201301,admeasuring -22,229 sq.mts. area being developed by Eldeco Infrastructure & Properties Ltd.

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.**

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) Smt. Jyoti Singhal as Architect ;
- (ii) Shri. Sanjay Vithalkar as Structural Consultant
- (iii) Shri. D.P Arora as Electrical Consultant
- (iv) Shri. Pramod Kumar as Plumbing Consultant
- (v) Shri. Rajinder Kandari as Project Incharge.

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 129.14 Cr. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being

4. The estimated actual cost incurred till 31.03.2018 is calculated at Rs. 74.97 Cr. (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 54.17 Cr. (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2018 is as given in Tables A and B below :



**RAJINDER KUMAR**  
Chartered Engineer (India)  
AM1777176  
C-14, Adarsh Nagar

**TABLE-A**  
**Tower -Inspire-1**

S.No.	Particulars	Amounts (In Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	23.20
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	17.00
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	73.28%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	6.20
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )	73.28%

**Tower -Inspire-2**

S.No.	Particulars	Amounts (In Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	18.67
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	13.00
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	69.63%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	5.67
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	2720487.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )	69.63%

*Rajinder Kumar*

**RAJINDER KUMAR**  
Chartered Engineer (India)  
AM1777176  
C-14, Adarsh Nagar,  
(Near Jeevan Park)  
Uttam Nagar, New Delhi-110059

**Tower -Inspire-3**

S.No.	Particulars	Amounts (In Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent	18.67
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	11.00
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	58.92%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	7.67
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )	58.92%

**Tower -Inspire-4**

S.No.	Particulars	Amounts (In cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	23.2
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	11.95
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	51.51%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	11.25
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )	51.51%

**Tower -Edge**

S.No.	Particulars	Amounts(in Cr.)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	21.40
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	12.00
3	Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)	56.07%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	9.40
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )	56.07%

*Pur*



TABLE B

## Internal &amp; External Development works and common amenities

S.No.	Particulars	Amounts (In Cr.)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	24
2	Cost incurred as on (based on the actual cost incurred as per records)	10.02
3	Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 ) *100 )	41.75%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	13.98
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	NIL
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5) / (Row 1 + Row 5) *100 )	41.75%



Signature of Engineer

Name **RAJINDER KUMAR**

Address

**C - 14, ADARSH NAGAR (NEAR  
JEEVAN PARK) UTTAM NAGAR,  
NEW DELHI - 110059**

Aadhar No.

**607325987693**

PAN No.

**AIJPK1933H**

**RAJINDER KUMAR**  
Chartered Engineer (India)  
AM1777176  
C-14, Adarsh Nagar  
(Near Jeevan Park)  
Uttam Nagar, New Delhi-110059

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) OF L.S./Architect  
(License NO.....)