



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SOHAM INFRA BUILD PRIVATE LIMITED**

Subject : Certificate of Percentage of Completion of Construction Work of **2**, No. of Building(s) **A,B**, Wing(s) of Phase of the Project (Gujarat RERA

Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **3/KUDASAN - KOBA/--/--/KOBA/NA**

104/2/2/104/2/P/165/2 demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **KOBA**, taluka **Gandhinagar**, District

Gandhinagar, PIN **382428**, admeasuring **2969.0** sq.mts. area being developed by **SOHAM INFRA BUILD PRIVATE LIMITED**

Sir,

I/We **SURESH PRATAPJI SUTHAR** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **2**, Building(s) **A,B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **3/KUDASAN - KOBA/--/--/KOBA/NA 104/2/2/104/2/P/165/2** of Division, taluka **Gandhinagar**, District **Gandhinagar**, PIN **382428**, admeasuring **2969.0**, sq.mts. area being developed by (Promoter's Name) **SOHAM INFRA BUILD PRIVATE LIMITED**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SOHAM INFRA BUILD PRIVATE LIMITED**

(i) M/s./Shri/Smt. **Suresh Pratapji Suthar** as Architect/Engineer

(ii) M/s./Shri/Smt. **VIPULKUMAR JIVANLAL PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **17-Nov-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A				
Sr. No.	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	80	17-10-2025	15-11-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	20-11-2025	20-03-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	14 number of Slabs of Super Structure (No. & %)	0	21-03-2026	15-01-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-08-2026	11-05-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	11-05-2027	10-01-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	11-05-2027	30-01-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	10-03-2027	05-01-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	10-03-2027	28-02-2028

Table – A

B

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	80	17-10-2025	15-11-2025
2	2 number of Basement(s) and Plinth (No. & %)	0	20-11-2025	20-03-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	14 number of Slabs of Super Structure (No. & %)	0	21-03-2026	15-01-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	01-08-2026	11-05-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	11-05-2027	10-01-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	11-05-2027	30-01-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	10-03-2027	05-01-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	10-03-2027	28-02-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		10-06-2027	30-01-2028
2	Water Supplys	YES	0		11-07-2027	30-01-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		10-04-2027	10-06-2027
4	Storm Water Drains	YES	0		10-04-2027	10-06-2027
5	Landscaping & Tree Planting	YES	0		31-12-2027	28-02-2028
6	Street Lighting	YES	0		31-12-2027	28-02-2028
7	Community Buildings	YES	0		31-12-2027	28-02-2028
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0		11-07-2027	30-01-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		11-07-2027	30-01-2028
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	YES	0		10-06-2027	30-01-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		10-06-2027	30-01-2028
14	Fire fighting facilities	YES	0		10-08-2027	30-01-2028
15	Drinking water facilities	NO	0	NA	NA	NA
16	Emergency evacuation services	YES	0		10-08-2027	30-01-2028
17	Use of renewable energy	YES	0		10-08-2027	30-01-2028
18	Security using CCTV surveillance	YES	0		10-08-2027	30-01-2028
19	Letter Box	YES	0		30-12-2027	30-01-2028

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	294	4448.37	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	SURESH PRATAPJI SUTHAR
Council of Architects(CoA) Registration No.	CA/2014/63557
Council of Architects(CoA) Registration valid till	31-Dec-2026
Date of physical visit to the site	17-Nov-2025
Firm Name	SURESH PRATAPJI SUTHAR
Remark	NIL

@This is online submitted document with due eKYC done, hence no physical signature required.

