



## FORM 1

(See Regulation 3)

### ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **SHOOLIN INFRA**

**Subject :** Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **55/OGNAJ/10/OGNAJ/417/1/417/1/10** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **OGNAJ**, taluka **Daskroi**, District **Ahmedabad**, PIN **380060**, admeasuring **2368.0** sq.mts. area being developed by **SHOOLIN INFRA**

Sir,

I/We **VIMALBHAI AMRUTBHAI PATEL** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no.

**55/OGNAJ/10/OGNAJ/417/1/417/1/10** of Division, taluka **Daskroi**, District **Ahmedabad**, PIN **380060**, admeasuring **2368.0**, sq.mts. area being developed by (Promoter's Name) **SHOOLIN INFRA**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **SHOOLIN INFRA**

(i) M/s./Shri/Smt. **VIMALBHAI AMRUTBHAI PATEL** as Architect/Engineer

(ii) M/s./Shri/Smt. **CHIRAGKUMAR BHAILALBHAI PATEL** as Structural Consultant

Based on Site Inspection by undersigned on **13-Nov-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

A+B				
Sr. No.	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	100	11-06-2025	06-10-2025
2	1 number of Basement(s) and Plinth (No. & %)	2	07-10-2025	14-02-2026
3	NA number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	NA	NA
5	11 number of Slabs of Super Structure (No. & %)	0	14-02-2026	15-05-2027
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	16-05-2027	14-11-2027
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	15-11-2027	24-03-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	25-03-2028	02-08-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	03-08-2028	15-10-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	16-10-2028	09-11-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0		01-09-2028	30-11-2028
2	Water Supplys	YES	0		01-09-2028	30-11-2028
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0		01-09-2028	30-11-2028
4	Storm Water Drains	YES	0		01-09-2028	30-11-2028
5	Landscaping & Tree Planting	YES	0		01-09-2028	30-11-2028
6	Street Lighting	YES	0		01-09-2028	30-11-2028
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0		01-09-2028	30-11-2028
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0		01-09-2028	30-11-2028
11	Energy Management	YES	0		01-09-2028	30-11-2028
12	Fire Protection and Fire Safety Requirements	YES	0		01-09-2028	30-11-2028
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0		01-09-2028	30-11-2028
14	Fire fighting facilities	YES	0		01-09-2028	30-11-2028
15	Drinking water facilities	YES	0		01-09-2028	30-11-2028
16	Emergency evacuation services	YES	0		01-09-2028	30-11-2028
17	Use of renewable energy	YES	0		01-09-2028	30-11-2028
18	Security using CCTV surveillance	YES	0		01-09-2028	30-11-2028
19	Letter Box	YES	0		01-09-2028	30-11-2028

**Table –C**

**Details regarding Garage and Parking in respect of the entire registered phase**

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	166	1870.7	0
3	Open Parking	0	0	0

**Yours Faithfully,**

Name of Architect	<b>VIMALBHAI AMRUTBHAI PATEL</b>
Council of Architects(CoA) Registration No.	<b>CA/2005/36106</b>
Council of Architects(CoA) Registration valid till	<b>31-Dec-2030</b>
Date of physical visit to the site	<b>13-Nov-2025</b>
Firm Name	<b>VIMALBHAI AMRUTBHAI PATEL</b>
Remark	<b>FORM 1 RERA REGISTRATION FOR QUERRY REPLY</b>

@This is online submitted document with due eKYC done, hence no physical signature required.