



**FORM 1**  
**(See Regulation 3)**  
**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **KRISENT INFRALINE**

**Subject :** Certificate of Percentage of Completion of Construction Work of **1**, No. of Building(s) **A+B**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **NA** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **28/NAVA WADAJ/WADAJ/-392/P/841/2** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **WADAJ**,taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380013**, admeasuring **3345.0** sq.mts. area being developed by **KRISENT INFRALINE**

Sir,

I/We **MANSI SAGAR SHAH** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **1**, Building(s) **A+B**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **28/NAVA WADAJ/WADAJ/-392/P/841/2** of Division,taluka **Ahmedabad City**, District **Ahmedabad**, PIN **380013**, admeasuring **3345.0**, sq.mts. area being developed by (Promoter's Name) **KRISENT INFRALINE**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **KRISENT INFRALINE**

(i) M/s./Shri/Smt. **Mansi Sagar Shah** as Architect/Engineer

(ii) M/s./Shri/Smt. **SANDIP GOVINDBHAI THAKKAR** as Structural Consultant

Based on Site Inspection by undersigned on **09-Jul-2024** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **Applied** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

**Table – A**

<b>A+B</b>				
<b>Sr. No</b>	<b>Tasks/Number</b>	<b>Percentage of work done</b>	<b>Activity Start Date</b>	<b>Activity Completion Date</b>
1	Excavation	100	05-04-2023	31-07-2023
2	1 number of Basement(s) and Plinth (No. & %)	100	01-08-2023	31-07-2024
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	25	01-08-2023	30-09-2024
5	15 number of Slabs of Super Structure (No. & %)	10	01-08-2023	31-03-2025
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	31-12-2024	30-06-2025
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	31-12-2024	30-06-2025
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	31-12-2024	30-09-2025
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	31-12-2024	31-12-2025
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	31-03-2025	31-03-2026

**Table - B**

**Internal & External Development Works in Respect of the entire Registered Phase**

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	N.A.	31-12-2024	31-03-2026
2	Water Supplys	YES	0	N.A.	31-12-2024	31-03-2026
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	N.A.	31-12-2024	31-03-2026
4	Storm Water Drains	YES	0	N.A.	31-12-2024	31-03-2026
5	Landscaping & Tree Planting	YES	0	N.A.	31-12-2024	31-03-2026
6	Street Lighting	NO	0	NA	NA	NA
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	YES	0	N.A.	31-12-2024	31-03-2026
9	Solid Waste Management & Disposal	YES	0	N.A.	31-12-2024	31-03-2026
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	N.A.	31-12-2024	31-03-2026
11	Energy Management	YES	0	N.A.	31-12-2024	31-03-2026
12	Fire Protection and Fire Safety Requirements	YES	0	N.A.	31-12-2024	31-03-2026
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	N.A.	31-12-2024	31-03-2026
14	Fire fighting facilities	YES	0	N.A.	31-12-2024	31-03-2026
15	Drinking water facilities	YES	0	N.A.	31-12-2024	31-03-2026
16	Emergency evacuation services	YES	0	N.A.	31-12-2024	31-03-2026
17	Use of renewable energy	NO	0	NA	NA	NA
18	Security using CCTV surveillance	YES	0	N.A.	31-12-2024	31-03-2026
19	Letter Box	YES	0	N.A.	31-12-2024	31-03-2026

Table –C

**Details regarding Garage and Parking in respect of the entire registered phase**

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	1533	2362.0	0
3	Open Parking	0	0	0

Yours Faithfully,

Name of Architect	<b>MANSI SAGAR SHAH</b>
Council of Architects(CoA) Registration No.	<b>CA/2012/54979</b>
Council of Architects(CoA) Registration valid till	<b>31-Dec-2024</b>
Date of physical visit to the site	<b>09-Jul-2024</b>
Firm Name	<b>MANSI SAGAR SHAH</b>
Remark	<b>ok</b>

@This is online submitted document with due eKYC done, hence no physical signature required.