



RACHANA HARISHANKER SHARMA (176783)
B-6, Mihir Bungalows, Near Canal, Pij Road, Nadiad
387002

Email: carachanasharma@gmail.com

Mobile: 9725789227

Submitted On: 20-03-2025

FORM 3
(See Regulation 3)

CHARTERED ACCOUNTANTS CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

Real Estate Project Registration Number: PR/GJ/GANDHINAGAR/GANDHINAGAR/Gandhinagar Municipal Corporation/MAA12966/A1M/191224/060627

Sr. No.		Particular	Amount (in Rs.)	
			Estimated	Incurred & Paid
			(Column - A)	(Column - B)
1	(i)	Land Cost:		
	a	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost. Method of land valuation : Agreement Value	10,00,00,000	10,00,00,000
	b	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority	3,23,07,007	2,94,21,284
	c	Acquisition cost of TDR (if any)	1,71,36,002	1,90,00,000
	d	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc.	59,02,600	59,02,600
	e	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by Public Authorities.	0	0
	f	Under Re-development/Rehabilitation Scheme:	Applicable (YES/NO)	No
	(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer (in Column-A)	0	
	(ii)	Actual Cost of construction of redeveloped/rehab building incurred as per the books of accounts as verified by the CA (in Column-B) Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		0
	(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost.	0	0
	(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	0	0
		Sub-Total of Land Cost	15,53,45,609	15,43,23,884

			Amount (in Rs.)	
1	(ii)	Development Cost/Cost of Construction:		
	a (i)	Estimated Cost of Construction as certified by Engineer (Column - A)	68,00,00,000	
	a (ii)	Actual Cost of Construction incurred and paid as per the books of accounts as verified by the CA (Column - B) Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		20,24,01,032
	a (iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.	1,60,00,000	1,57,27,126
	b	Payment of Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	1,12,50,045	31,90,233
	c	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction:	8,13,49,500	1,68,00,381
		Sub-Total of Development Cost(INR)	78,85,99,545	23,81,18,772

2		Total Estimated Cost of the Real Estate Project (1 (i) + 1 (ii) of Estimated Column -A (INR)	94,39,45,154
3		Total Cost Incurred and Paid of the Real Estate Project (1 (i) + 1 (ii) of Incurred and paid Column - B (INR)	39,24,42,656
4		Percentage of completion of Construction Work (as per Project Architect's Certificate on completion of project)	0
5		Proportion of the Cost incurred and paid on Land Cost and Construction Cost to the Total Estimated Cost.(3/2)(INR)	0.42
6		Amount which can be withdrawn from the Designated Account Total Estimated Cost *Proportion of cost incurred and paid (Sr. number 2 *Sr. number 5)(INR)	39,24,42,656
7	Less:	Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement(INR)	3,60,03,300
8		Net Amount which can be withdrawn from the Designated Bank Account under this certificate.(INR)	35,64,39,356

This certificate is being issued for RERA compliance for the Company Promoter's Name : **VIVANTA INFRASTRUCTURE** Project's Name : **GANESH VIVANTA** and is based on the records and documents produced before me and explanations provided to me by the management of the Company, based on verification of books of accounts till : **28-02-2025**

Yours Faithfully,

Name of Chartered : **RACHANA HARISHANKER SHARMA**

For (Name of CA Firm) : **RACHANA H SHARMA & ASSO.**

Partner/Proprietor(Membership Number) : **176783**

COP Date : 01-07-2019

Place : Kheda

Details of Project Loan and Lenders:

Lender Name	Amount of Loan taken for Project as per Agreement (INR)	Loan Agreement	Loan Disbursal Received (INR)	Mortgage Deed	Loan Repaid (INR)	Total Number of Project Units Mortgaged	Balance of Loan (Out Standing) (INR)
BANDHAAN BANK	37,00,00,000	Available	22,50,00,000	Available	16,62,726	184	22,33,37,274
UNSECURED LOAN	11,57,10,162	Available	11,57,10,162	Available	4,96,50,051	0	6,60,60,111

Details of Separate RERA Bank account:

Bank Name	Mehsana Urban Co-Operative Bank Ltd.
Branch Name	S G HIGHWAY
Account Number	441101000797
Account Name	VIVANTA INFRASTRUCTURE GANESH VIVANTA RERA AC
IFSC Code	MSNU0000044
Opening Balance (INR)	2,50,617.70
Opening Balance Date	31-08-2024
Deposit during the period (INR)	2,39,66,839
Withdrawal during the period (INR)	2,18,70,470
Closing Balance (INR)	23,46,986.75
Closing Balance Date	28-02-2025
State	Gujarat
District	Ahmedabad
Project RERA Bank Account Passbook	Yes

(ADDITIONAL INFORMATION FOR PROJECTS)

1		Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred) (INR)	55,15,02,498
2		Balance amount of receivables from booked apartments as per Annexure-A to this certificate (as certified by Chartered Accountant's as verified from the records And books of Accounts) (INR)	25,52,13,877
3	(i)	Balance Unbooked area to be certified by Management and to be verified by CA from the records and books of accounts)	13,516.11
	(ii)	Estimated Recievables in respect of unbooked apartments as per Annexure-A to this certificate(INR).	79,90,00,000
4		Estimated receivables of project. Sum of 2 + 3 (ii)(INR)	1,05,42,13,877
5		Percentage to be deposited in Designated Account is 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of project will be deposited in designated Account. If 4 is lesser than 1, then 100% of the balance receivables of project will be deposited in designated Account.	70

This certificate is being issued for RERA compliance for the Company : **VIVANTA INFRASTRUCTURE** Project's Name :**GANESH VIVANTA**

This certificate is being issued for RERA compliance for the Company : **VIVANTA INFRASTRUCTURE** Project's Name :**GANESH VIVANTA** and is based on the records and documents produced before me and explanations provided to me by the management of the Company, based on verification of books of accounts till : **28-02-2025**

The physical progress of the project as certified by the architect (Form 1) and engineer (Form 2) seems in coherence with actual expenditure incurred & paid considering project specifications: **YES**

The variation is on account of the following reasons provided by the promoters of the project.

Yours Faithfully,

Name of Chartered Accountant's :**RACHANA HARISHANKER SHARMA**

For (Name of CA Firm) : **RACHANA H SHARMA & ASSO.**

Partner/Proprietor(Membership Number) : **176783**

UDI Number : **25176783BMLJEW1509**

CA FRN Number : **157316W**

CA Designation : **Proprietor**

Additional Notes to Certificate (if any) : **NA**

COP Date : 01-07-2019

Place : Kheda

SUMMARY

Type of Inventory	Number	Booked	Unbooked	Total Carpet Area Booked	Total Carpet Area UnBooked	Units Consideration	Received Amount	Balance Amount	Total Amount Booked	Total Amount Unbooked
Shop	50	4	46	175.34	1,762.49	12,60,00,000	28,00,000	12,32,00,000	1,20,00,000	11,40,00,000
Residential	134	40	94	5,022.22	11,753.62	98,30,00,000	5,19,86,123	93,10,13,877	29,80,00,000	68,50,00,000
Total	184	44	140	5,197.56	13,516.11	1,10,90,00,000	5,47,86,123	1,05,42,13,877	31,00,00,000	79,90,00,000

Details	Proposed	Booked
No. of Garages	0	0
No. of Covered Parking	0	0
No. of Open Parking	0	