

# ENGINEER

MEET RAJESHKUMAR PATEL (1114ERH0907251034)  
19, Arpan Society, Nr. Mayur School Naranpura, Ahmedabad  
Email: meet.spacecitiz@gmail.com  
Mobile: 9724830280  
Submitted On: 20-03-2025

## FORM – 2 (See Regulation 3)

### ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project wise)

To

The **VIVANTA INFRASTRUCTURE & R.S NO-546, T.P.-63, F.P.-110, KHORAJ, NR. FLORANZA OFFICE, KHORAJ.**

**Subject:** Certificate of Cost Incurred for Development of **GANESH VIVANTA** for Construction of 1 building(s) **A+B+C**, Wing(s)

**PR/GJ/GANDHINAGAR/GANDHINAGAR/Gandhinagar Municipal Corporation/MAA12966/A1M/191224/060627** situated on the Plot bearing C.N.

No./CTS No./Survey no./Final Plot no. . Demarcated by its boundaries..

Longitude	Latitude
72.54703164389443	23.13815854360537
72.54622698118996	23.138291731953768
72.54614115050148	23.137561660863437
72.54693508436989	23.137472868162405

Village taluka **Gandhinagar**

District **Gandhinagar** PIN NA admeasuring **4978.0** sq.mts. area being developed by **VIVANTA INFRASTRUCTURE**

Ref: GujRERA Registration Number **PR/GJ/GANDHINAGAR/GANDHINAGAR/Gandhinagar Municipal Corporation/MAA12966/A1M/191224/060627**

Sir,

I/We **MEET RAJESHKUMAR PATEL** have undertaken assignment of certifying Estimated Cost for the Real Estate Project proposed to be registered under GujRERA, being 1 Building(s) **A+B+C**, situated on the plot bearing C.N. No/CTS No./Survey no./Final Plot no. Village taluka **Gandhinagar** District

**Gandhinagar** PIN NA admeasuring **4978.0** sq.mts. area being developed by **VIVANTA INFRASTRUCTURE**

1. Following technical professionals are appointed by Owner/Promoter:- **VIVANTA INFRASTRUCTURE**

(i) M/s./Shri/Smt. **BHARATSINH R. RAJPUT** as Architect/Engineer

(ii) M/s./Shri/Smt. **JIGISH D. PARIKH** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawing/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor appointed by Developer/Engineer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **68,00,00,000.00** (Total of Table A and B). The estimated Total Cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Others** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **20,07,00,000.00** (Total of Table A and B).The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance Cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from **Others** (Planning Authority) is estimated at Rs.**47,93,00,000.00** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below;

ENGINEER

**Table - A**

Sr.No.	Particulars	Amount(in Rs.)
1	Total Estimated Cost of the building/wing as on date of Registration is	65,00,00,000.00
2	Cost incurred as on Date :28-02-2025	20,00,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	31
4	Balance Cost to be Incurred (Based on Estimated Cost)	45,00,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

**Table - B**

Sr.No.	Common areas and Facilities Amenities	Amount(in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	3,00,00,000.00
2	Cost incurred as on Date :28-02-2025	7,00,000.00
3	Work done in Percentage (as Percentage of the estimated cost)	2
4	Balance Cost to be Incurred (Based on Estimated Cost)	2,93,00,000.00
5	Cost Incurred on Additional/Extra Items as on not included in the Estimated Cost (Table C)	0.00

**Yours Faithfully,**

Name of the Engineer	<b>MEET RAJESHKUMAR PATEL</b>
Local Authority licence number	<b>1114ERH0907251034</b>
Local Authority licence no. valid till	<b>09-Jul-2025</b>
Date of physical visit to the site	<b>20-Mar-2025</b>
Firm Name	<b>Meet Patel</b>
Reason	<b>NA</b>

@This is online submitted document with due eKYC done, hence no physical signature required.

ENGINEER