



FORM 1

(See Regulation 3)

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To

The **JAY JALARAM DEVELOPERS**

Subject : Certificate of Percentage of Completion of Construction Work of **2**, No. of Building(s) **RESI UNIT (1 TO 8), RESI UNIT (10 TO 28)**, Wing(s) of Phase of the Project (Gujarat RERA Registration Number **null** situated on the Plot bearing C.N. No./CTS No./Survey no./Final Plot No **NA** demarcated by its boundaries (latitude and longitude of the end the West of Division, Village **NA**, taluka **Vadodara**, District **Vadodara**, PIN **390022**, admeasuring **3703.0** sq.mts. area being developed by **JAY JALARAM DEVELOPERS**

Sir,

I/We **SHRENIK RAJENDRAKUMAR SONI** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the **2**, Building(s) **RESI UNIT (1 TO 8), RESI UNIT (10 TO 28)**, Wing(s) of Phase of the Project situated on the plot bearing C.N. No./CTS No./Survey no./Final Plot no. **NA** of Division, taluka **Vadodara**, District **Vadodara**, PIN **390022**, admeasuring **3703.0**, sq.mts. area being developed by (Promoter's Name) **JAY JALARAM DEVELOPERS**, as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter: - **JAY JALARAM DEVELOPERS**

- (i) M/s./Shri/Smt. **SHRENIK RAJENDRAKUMAR SONI** as Architect/Engineer
(ii) M/s./Shri/Smt. **AASHUTOSH ANILCHANDRA DESAI** as Structural Consultant

Based on Site Inspection by undersigned on **01-Dec-2025** date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **null** under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A				
RESI UNIT (1 TO 8)				
Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	50	22-12-2023	01-01-2026
2	8 number of Basement(s) and Plinth (No. & %)	1	01-01-2024	31-03-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	30	22-12-2023	31-03-2026
5	24 number of Slabs of Super Structure (No. & %)	20	22-12-2023	31-10-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	20	22-12-2023	31-10-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	22-12-2023	31-10-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	5	22-12-2023	31-10-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	01-01-2024	31-10-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	01-01-2024	31-10-2028

Table – A				
RESI UNIT (10 TO 28)				

Sr. No	Tasks/Number	Percentage of work done	Activity Start Date	Activity Completion Date
1	Excavation	0	24-09-2025	01-01-2026
2	19 number of Basement(s) and Plinth (No. & %)	0	10-01-2025	31-03-2026
3	0 number of Podiums (No. & %)	0	NA	NA
4	Stilt Floor (%)	0	01-02-2026	31-03-2026
5	57 number of Slabs of Super Structure (No. & %)	0	04-01-2026	31-10-2028
6	Internal & External walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (%)	0	04-01-2026	31-10-2028
7	Sanitary Fittings & color work within the Flat/Premises (%)	0	31-12-2026	31-10-2028
8	Staircases Lifts Wells, Ramp and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks (%)	0	04-01-2026	31-10-2028
9	The external plumbing and external plaster elevation, external color, drainage work, completion of terraces with waterproofing of the Building/Wing (%)	0	31-10-2026	31-10-2028
10	Installation of lifts water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas electro mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate (%)	0	31-10-2026	31-10-2028

Table - B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No.	Common areas and Facilities Amenities	Proposed(Yes/ No)	Percentage of work done	Remarks	Activity Start Date	Activity Completion Date
1	Internal Roads & Footpaths	YES	0	NA	31-12-2027	31-12-2029
2	Water Supplies	YES	0	NA	03-01-2028	31-12-2029
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	0	NA	03-01-2028	31-12-2029
4	Storm Water Drains	YES	0	NA	03-01-2028	31-12-2029
5	Landscaping & Tree Planting	YES	0	NA	03-01-2028	31-12-2029
6	Street Lighting	YES	0	NA	03-01-2028	31-12-2029
7	Community Buildings	NO	0	NA	NA	NA
8	Treatment and disposal of sewage and sullage water /STP	NO	0	NA	NA	NA
9	Solid Waste Management & Disposal	YES	0	NA	03-01-2028	31-12-2029
10	Water Conservation,Rain Water Harvesting,Percolating Well/Pit .	YES	0	NA	03-01-2028	31-12-2029
11	Energy Management	NO	0	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	NO	0	NA	NA	NA
13	Electrical Meter Room, Sub-station,Receiving Station.	YES	0	NA	03-01-2028	31-12-2029
14	Fire fighting facilities	NO	0	NA	NA	NA
15	Drinking water facilities	YES	0	NA	03-01-2028	31-12-2029
16	Emergency evacuation services	NO	0	NA	NA	NA
17	Use of renewable energy	YES	0	NA	03-01-2028	31-12-2029
18	Security using CCTV surveillance	YES	0	NA	03-01-2028	31-12-2029
19	Letter Box	YES	0	NA	03-01-2028	31-12-2029

Table -C

Details regarding Garage and Parking in respect of the entire registered phase

Sr. No.	Details	Proposed Total Number	Total Area(Sq Mtrs)	Percentage of work done
1	Garage	0	0.0	0
2	Covered Parking	0	0.0	0
3	Open Parking	28	239.56	0

Yours Faithfully,

Name of Architect	SHRENIK RAJENDRAKUMAR SONI
Council of Architects(CoA) Registration No.	CA/2021/127240
Council of Architects(CoA) Registration valid till	31-Dec-2025
Date of physical visit to the site	01-Dec-2025
Firm Name	SHRENIK R SONI
Remark	nil

@This is online submitted document with due eKYC done, hence no physical signature required.

