

RAJESH CONSULTANTS

STRUCTURAL DESIGN ENGINEERS

Er. RAJESH M.H.

M.Tech (stru), A.M.I.E. Consultant Structural Engineer

[KARNATAKA REAL ESTATE REGULATORY AUTHORITY (Real Estate (Regulation & Development) Rules, 2017)]

ENGINEER'S CERTIFICATE FOR PENDING WORK AS ON DATE (Project Extension)

Date: 27-11-2021

RERA No.

: PRM/KA/RERA/1251/446/PR/180523/001806

Project Name

: Hebron Avenue

Promoter Name: Hebron Properties Pvt ltd.,

To,

Hebron Properties Pvt Ltd., No.5AC-712, 5th A Cross, HRBR Layout, 1st Block, Bangalore -560043.,

Subject: Certificate for percentage of pending work to be done for Completion of Hebron Avenue Project, bearing KRERA Registration Number PRM/KA/RERA/1251/446/PR/180523/001806 situated on the Plot bearing Survey no. 68, Hallehalli, Naidu Farm Road, Off T.C.Palya Main Road, Bangalore – 560 036 demarcated by its boundaries (latitude and longitude of the end points) 13° 1' 59.0016" to the North to the South and 77° 42' 1.3176" to the East to the West of Division Hallehalli, Naidu Farm Road, Off T.C.Palya Main Road, Bangalore – 560 036 and measuring 17603.67 sq.mts. Area being developed by Hebron Properties Pvt Ltd.,

Sir,

I/ We, Rajesh M.H have undertaken assignment of certifying the percentage of pending work to be done for Completion for Development of Hebron Avenue Project, bearing KRERA Registration Number PRM/KA/RERA/1251/446/PR/180523/001806.

I/We hereby certify that 26% of work is pending.

The percentage of work to be done is mentioned below.

SI.	Particulars		
No	i articulars	Percentage	Duration needed
1	Over-III M. I	remaining	to Complete
	Overall Work to be done in percentage	26%	6 Months
2	Percentage of Civil Works yet to complete	20%	5 months
	Any other Pending work details	30%	
	- Na	30%	6 months

STRUCTURAL ENGINEER
PEG NO. BCC/BL-3.6/SE-292/2018-19

Date: 27-11-2021 Place: Bengaluru

Yours faithfully,
Name and Signature of the Engineer
License No.:
Address:
Contact No.:
Email id:
Website link:

