

**[KARNATAKA REAL ESTATE REGULATORY AUTHORITY
(Real Estate (Regulation & Development) Rules, 2017)]**

**ENGINEER'S CERTIFICATE FOR PENDING WORK AS ON DATE
(Project Extension)**

RERA No. : PRM/KA/RERA/1251/310/PR/190219/002385

Project Name : Mahaveer Trident

Promoter Name: Reddy Structures Private Limited

To

The Reddy Structures Pvt Ltd.

133/1, The Residency, 2nd Floor,

Residency Road, Bangalore -

560025,

Subject: Certificate for percentage of pending work to be done for Completion of Mahaveer Trident

Sir,

I I Veeraiah have undertaken assignment of certifying the percentage of pending work to be done for Completion for Development of Mahaveer Trident bearing Registration Number PRM/KA/RERA/1251/310/PR/190219/002385.

I/We hereby certify that 20% of work is pending.

The percentage of work to be done is mentioned below.

Sl. No	Particulars	Percentage remaining	Duration needed to Complete
1	Overall Work to be done in percentage	20%	Sept/2023
2	Percentage of Civil Works yet to complete	20%	Sept/2023
3	Any other Pending work details	NA	NA

Yours faithfully

Name and Signature of the Engineer
I VEERAI AH

License No.: BCC/BL-3.6/SE:0091/2021-22

Address: Lalitha Nilayam, Site No.5,
First Floor, Nagenahalli Village,
Muniyappa layout, Near Esther lake,
Bangalore-560077

Contact No.: 9008027212

Email id: veeraiah@optimastrs.com

Website link: NIL

INTURI VEERAI AH
Structural Engineer
Reg. No: BCC/BL-3.6/SE:0091/21-22

Date: 02-12-2022

Place: Bangalore