

Form-Ex2

Architect's Certificate for Pending Work as On 30<sup>th</sup> September 2022

(Project Extension)

[Karnataka Real Estate Regulatory Authority

(Real Estate (Regulation & Development) Rules, 2017)]

RERA NO: PRM/KA/RERA/1251/446/PR/180319/002730

Project Name: Maarq Alpha

Promoter Name: Maarq Alpha

To

Maarq Spaces Private Limited

307, Prestige Centre Point

Cunningham Road

Bangalore – 560052

**Subject:** Certificate of Percentage of Completion of Development of Maarq Alpha Project

Sir,

We, **Katerra Design Private Limited** (formerly Khan Global Engineering Consultant Private Limited), assignment of certifying the percentage of pending work to be done for Completion for Development of Alpha project bearing Registration Number PRM/KA/RERA/1251/446/PR/180319/002730

We hereby certify that 10% of work is pending.

The percentage of work done so far is mentioned below.

Sl. No	Particulars	Percentage Remaining	Duration needed to Complete
1	Overall Work to be done in percentage	10%	5months
2	Percentage of Interior Works to Complete	10%	5months
3	Percentage of Exterior Works to Complete	10%	5months
4	Percentage of Amenities to Complete	20%	5 months
5	Percentage of Common areas to Complete	10%	5 months
6	Any other work to be done details	NA	NA

Yours Faithfully,



VEDA T N

License No.: CA/2017/85301

Address: # 3790, 7<sup>th</sup> Main, HAL II Stage,  
Indiranagar, Bangalore.

Contact No.: 67125000

Email id: [veda.tn@katerra.com](mailto:veda.tn@katerra.com)

Website link: [www.katerra.com](http://www.katerra.com)

Place: Bangalore

Date: 07/10/2022