DESIGNERS COMBINE ARCHITECTURE ENVIRONMENT

"FORM 1 (See Regulation 3) ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date: 01/07/2019

To

The Takshashila Corporation LLP Takshashila AIR, Elis Bridge, Ahmedabad

Subject: Certificate of Percentage of Completion of Construction Work of Two No. of Building(s) of the 1stPhase (Only 1 Phase) of the Project (Gujarat RERA Registration Number: PR/GJ/AHMEDABAD/AHMADABAD CITY/AUDA/RAA00058/020917) situated on the Plot bearing Final Plot no 560/Paiki demarcated by its boundaries (latitude and longitude of the end points 23 1' 22.2096"N and 72 34'9.444 E)Silver Arc Block – C & D to the North adjoining F.P. no. 560 and Madalpur Road to the South Final Pot no. 558/1 and 559/1 to the East Final Plot no. 560 (Part A) to the West of village Chhadavad taluka Sabarmati District Ahmedabad PIN 380006 admeasuring 4682.67 sq.mts. area being developed by Takshashila Corporation LLP

Sir,

I/We **Designer Combine** have undertaken assignment as Architect of certifying Percentage of Completion of Construction Work of the two Building(s) of the 1st Phase (Only 1 Phase) of the Project, situated on the plot bearing Final Plot no.560/Paiki of village Chhadavad taluka Sabarmati District Ahmedabad PIN 380006admeasuring 4682.67 sq.mts. area being developed by Takshashila Corporation LLP as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter:- (as applicable)

a. M/s Mahimtura Consultants Pvt Ltd as Structural Consultant

b. M/s Shilp Shree Project Management Consultant as PMC

c. M/s Artech Engineering Solutions as MEP Consultant

d. M/s Ashfaq Shaikh as Site Supervisor (C.O.W.)

HEMANT WICHUKHBHAI SHALL 4, Se el Nagr Elle enmed

Based on Site Inspection by undersigned on 30/06/2019 date and with respect to each of the Building/Wing or of the plots as the case may be of the aforesaid Real Estate Project, I certify that as

Page 1 of 4

on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number PR/GJ/AHMEDABAD/AHMADABAD CITY/AUDA/RAA00058/020917under GujRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table A and B.

Table – A

Building Number A

(to be prepared separately for each Building/Wing of the Project)

Sr. No.	Tasks/Activity	Percentage of work done		
1	Excavation	100		
2	2 number of Basement(s) and Plinth	100		
3	2 number of Podiums	100		
4	Stilt Floor	N/A		
5	Total 26 number of Slabs of Super Structure	100		
6	Internal walls, Internal Plaster, Floorings within			
	Flats/Premises, Doors and Windows to each of	95		
	the Flat/Premises			
7	Sanitary Fittings within the Flat/Premises	4		
8	Staircases, Lifts Wells and Lobbies at each Floor	90		
	level connecting Staircases and Lifts, Overhead			
	and Underground Water Tanks			
9	The external plumbing and external plaster,	90		
	elevation, completion of terraces with			
	waterproofing of the Building/Wing.			
10	Installation of lifts, water pumps, Fire Fighting			
	Fittings and Equipment as per CFO NOC,	35		
	Electrical fittings to Common Areas, electro,			
	mechanical equipment, compliance to			
	conditions of environment/CRZ NOC, Finishing			
	to entrance lobby/s, plinth protection, paving of			
	areas appurtenant to Building/Wing, Compound			
	Wall and all other requirements as may be			
	required to Obtain Occupation/Completion			
	Certificate			

HEMANT HASMUKHBHAI SHAH 4, Sardar Patel Nagar Ellisbridge, Ahmedabad-6 ARCH, LIC, Nage 2 of 4

Building Number B (to be prepared separately for each Building/Wing of the Project)

Sr. No.	Tasks/Activity	Percentage of work done	
1	Excavation	100	
2	2 number of Basement(s) and Plinth	100	
3	2 number of Podiums	100	
4	Stilt Floor	N/A	
5	Total 26 number of Slabs of Super Structure	100	
6	Internal walls, Internal Plaster, Floorings within		
	Flats/Premises, Doors and Windows to each of	92	
	the Flat/Premises		
7	Sanitary Fittings within the Flat/Premises	8	
8	Staircases, Lifts Wells and Lobbies at each Floor		
	level connecting Staircases and Lifts, Overhead	85	
	and Underground Water Tanks		
9	The external plumbing and external plaster,	90	
	elevation, completion of terraces with		
	waterproofing of the Building/Wing.		
10	Installation of lifts, water pumps, Fire Fighting		
	Fittings and Equipment as per CFO NOC,	30	
	Electrical fittings to Common Areas, electro,		
	mechanical equipment, compliance to		
	conditions of environment/CRZ NOC, Finishing		
	to entrance lobby/s, plinth protection, paving of		
	areas appurtenant to Building/Wing, Compound		
	Wall and all other requirements as may be		
,	required to Obtain Occupation/Completion		
	Certificate		

HEMANT HASMUKHBHAI SHAI 4. Sardar Patel Nagar — Asbridge, Ahmedabad-6

ARCH LIC. No.

0 Page 3 2 of 4 9 2 1 R

TABLE-B

Internal & External Development Works in Respect of the entire Registered Phase

Sr.	Common areas and Facilities	Proposed	Percentage of	Remarks
No.	Amenities	(Yes/No)	Work Done	
1	Internal Roads & Footpaths	Yes	30	
2	Water Supply	Yes	30	
3	Sewerage (chamber, lines, Septic Tank, STP)	Yes	50	
4	Storm Water Drains	No	0	
5	Landscaping & Tree Planting	Yes	0	
6	Street Lighting	Yes	0	
7	Community Buildings	Yes	70	Common Amenities Areas
8	Treatment and disposal of sewage and sullage water /STP	Yes	80	
9	Solid Waste Management & Disposal	No	0	
10	Water Conservation, Rain Water Harvesting, Percolating Well/Pit	Yes	0	
11	Energy Management	Yes	0	
12	Fire Protection and Fire Safety Requirements	Yes	35	
13	Electrical Meter Room, Sub-station, Receiving Station	Yes	0	
14	Others (Option to Add more)			

Yours Faithfully,

MR. HEMANT SHAH
DESIGNERS COMBINE

Architect

HEMANT HASMUKHBHAI SHAH 4, Sardar Patel Nagar Ellisbridge, Ahmedabad-6 ARCH. LIC. No. A R 0030020921R