

PAPANNA ASSOCIATES
ARCHITECTS & ENGINEER'S

NO-142/1,1st Floor, Shiva complex,5th Main Road, Chamrajapet, Bangalore-560018

PHONE:080-26507612

To

RERA KARNATAKA,


Subject: ARCHITECT CERTIFICATE ON WORK STATUS

Dear sir,

I, PAPANNA SETTY T. N, From PAPANNA ASSOCIATES, Architect for SAI CAMBRIDGE RESIDENCY, From KRUTHI DEVELOPERS, hereby certify the status of work executed as per our design and also approve request for extension for execution of all pending works from the authority as stated by the project engineer.

S.NO.	DETAILS OF WORK	CURRENT COMPLETED STATUS IN %	COMPLETION EXPECTED
1	FOUNDATION WORK	100 %	NA
2	STRUCTURE	100 %	NA
3	BRICK WORK	100% IN A BLOCK	NA
		90 % IN B BLOCK	10 % IN B BLOCK TO COMPLETE IN JAN 2020
4	PLASTERING	100 % IN A BLOCK	NA
		80 % IN B BLOCK	20 % IN B BLOCK TO COMPLETE BY FEB 2020
5	ELECTRICAL	90% IN A BLOCK	BY JAN 2020
		70 % IN B BLOCK	BY APRIL 2020
6	PLUMBING	100 % IN A BLOCK	NA
		50 % IN B BLOCK	BY FEB 2020
7	TILES	100 % IN A BLOCK	NA
		25 % IN B BLOCK	BY MARCH 2020
8	PAINT	15 % IN A BLOCK	BY JAN 2020
		NIL	BY MARCH 2020
9	COMMON AREA & PARKING	90% IN A BLOCK	BY JAN 2020
		40% IN B BLOCK	BY MARCH 2020
10	LIFTS	STRUCTURE READY EQUIPMENT ORDERED	FEB 2020 IN A BLOCK APRIL 2020 IN B BLOCK
11	BWSSB - BESCOMM -	-Sanction OBTAINED -Sanction Under Process	March 2020 March 2020
12	AMENITIES	20%	JULY 2020
13	HANDOVER	NA	AUGUST 2020

For PROJECT: SAI CAMBRIDGE RESIDENCY


PAPANNA ASSOCIATES

DATE: 20/12/2019

PLACE: BANGALORE