

SIKKA KAAMYA GREENS SEC-10, GREATER NOIDA WEST																																					
PROJECT PROGRAM CHART																																					
		2018					2019										2020										2021										
5 NO.	DESCRIPTION	Completed Work	1	2	3	4	5	6	7	8	9	10	11	12																							
	MONTHS	%	AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEP.	OCT	NOV.	DEC.	JAN	FEB.	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB.	MAR	APR	MAY	JUNE
A	STRUCTURE WORKS																																				
1	EXCAVATION	95%		5%																																	
2	RCC IN FOUNDATION	85%			15%																																
3	RCC IN SLAB AND BEAMS	50%	3%		6%			6%				5%		5%			5%			5%			5%		5%		5%		5%								
5	NON TOWER	18%			3%			10%				15%		10%			10%			10%			10%		10%		10%		4%								
B	FINISHING WORKS																																				
1	BRICK WORK	40%	5%		7%			6%				6%		6%			6%			6%			6%		6%		6%		6%								
2	INTERNAL PLASTER	25%	5%		7%			7%				7%		7%			7%			7%			7%		7%		7%		8%		6%						
3	EXTERNAL PLASTER	0%							8%			11%		11%			11%			11%			10%		10%		10%		10%		10%		10%		8%		
5	TILES IN TOILETS AND KITCHEN	0%			10%			10%				10%		10%			10%			10%			10%		10%		10%		10%		10%		10%				
6	FLOOR TILES IN ROOMS	0%			10%			10%				10%		10%			10%			10%			10%		10%		10%		10%		10%		10%				
7	WOODEN DOOR SHUTTERS	0%						11%				11%		11%			10%			10%			10%		10%		10%		10%		10%		10%		4%		
8	UPVC DOOR & VINDOWS	0%					3%					10%		10%			10%			10%			10%		10%		10%		10%		10%		10%		7%		
9	WOODEN FLOORING	0%			10%			10%				10%		10%			10%			10%			10%		10%		10%		10%		10%		10%				
10	PAINTING & POLISHING (INTERNAL & EXTERNAL)	0%				7%		11%				11%		11%			9%			9%			9%		9%		9%		9%		9%		9%			6%	
11	KITCHEN COUNTERS/GRANITE TOP	0%			10%			10%				10%		10%			10%			10%			10%		10%		10%		10%		10%		10%				
12	LIFT LOBBY & CORRIDORS STONEMWORK	0%			10%			10%				10%		10%			10%			10%			10%		10%		10%		10%		10%		10%				
C	SERVICES																																				
1	Wiring, Switch& Sockets	0%			8%			11%				11%		11%			11%			11%			11%		11%		11%		11%		4%						
2	SANITARY & PLUMBING PIPEWORK	0%			3%			10%				10%		10%			10%			15%			15%		15%		10%		2%								
3	SANITARY FITTINGS & FIXTURE	0%						3%				10%		10%			10%			10%			15%		10%		10%		10%		10%		10%		12%		
4	ELECT. FITTINGS & FIXTURE	0%												10%			15%			15%			15%		15%		10%		10%		10%		10%		10%		
5	FIRE FIGHTING	0%										8%		13%			13%			13%			12%		12%		12%		12%		12%		5%				
6	ELEVAORS	0%										5%		13%			13%			13%			13%		13%		13%		13%		12%		5%				
7	EXTERNAL ELECTRICAL INCLUDUND	0%																		15%			20%		20%		20%		20%		20%		20%		5%		
8	UGT AND STP	0%										15%		20%			15%			15%			15%		15%		15%		5%								
9	EXT.W/S,SEWER &DRAINAGE	0%													5%		15%			15%			15%		15%		15%		15%		15%		15%		5%		
D	EXTERNAL DEVELOPMENT																			15%																	
E	HANDOVER OF TOWER	0%																						15%		20%		20%		20%		25%				20%	