

S.NO.	CONSTRUCTION ACTIVITY	PERIOD
01.	Excavation, boundary wall, site preparation	31.07.2013 TO 30.10.2013.
02.	Excavation, boundary wall, site preparation	31.10.2013 TO 30.01.2014.
03.	Foundation, boundary wall	31.01.2014 TO 29.04.2014.
04.	Foundation, slab, boundary wall	30.04.2014 TO 29.07.2014.
05.	Slab, masonry work	30.07.2014 TO 29.10.2014.
06.	Slab, masonry work, electrical installation, door frames	30.10.2014 TO 29.01.2015.
07.	Slab, masonry work, electrical installation, door frames	31.01.2015 TO 29.04.2015.
08.	Slab, masonry work, internal plaster, electrical installation, door frame	30.04.2015 TO 29.07.2015.
09.	Slab, masonry work, internal plaster, electrical installation, door frame	30.07.2015 TO 29.10.2015.
10.	Slab, masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing	30.10.2015 TO 29.01.2016.
11.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing	31.01.2016 TO 29.04.2016.
12.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing, flooring	30.04.2016 TO 29.07.2016.
13.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing, flooring, external electrical	30.07.2016 TO 29.10.2016.
14.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing, flooring, external electrical	30.10.2016 TO 29.01.2017.
15.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing, flooring, external electrical, main gate and site development	31.01.2017 TO 29.04.2017.
16.	masonry work, internal plaster, electrical installation, door frame, external plaster, external plumbing, flooring, external electrical, road and site development	30.04.2017 TO 29.07.2017.
17.	internal plaster, electrical installation, flooring, external electrical, road and site development, external painting	30.07.2017 TO 29.10.2017.
18.	electrical installation, flooring, internal plumbing, external electrical, road and site development, external and internal painting	30.10.2017 TO 29.01.2018.
19.	electrical installation, flooring, , internal plumbing, external electrical, road and site development, external and internal painting	30.01.2018 TO 29.04.2018
20.	electrical installation, flooring, , internal plumbing ,external electrical, road and site development, external and internal painting	30.04.2018 TO 29.07.2018