

NAGABHIRAVA & ASSOCIATES

CHARTERED ACCOUNTANTS

Ref No. 2022230059

UDIN.: 22204128BFYBZQ8421

CERTIFICATE

This is to certify that "TRIDENT GALAXY III" a residential Project being developed by M/s Trident Properties Private Limited (a Pvt Ltd company) - located at Mouza – Paikrapur, Bhubaneswar have incurred below mentioned cost up to 15thDecember 2022.

Status of Project: TRIDENT GALAXY III - ODISHA RERA Reg Number - RP/19/2021/00496

Particulars	Amount Rs		
Funds collected	66,32,53,590		
Funds from own source	14,32,00,000		
Funds from Financial Institutions	15,00,00,000		
Expenses	93,56,00,068		
Status	55.00%		

The above information is as per the documents and records produced before us for verification in respect of the above unit.

For NAGABHIRAVA & ASSOCIATES

FRN-012559S

CHARTERED A

MURALI KRISH Partner M.No.204128

Date: 22nd December 2022

Place: Hyderabad

Project Status Report As on 15th December 2022

1. Projec	t Name	TRIDENT GALAXY III	
2. Promo	oter's Name	Trident Properties Private Limited	
3. Type	of Project	(Residential)	
	4. Constru	ction status (Residential)	4
a. Buildi	ng Type	(Multi-storied)	
b. Site D	evelopment	(Under process)	
c. Roof	asting	(Under process)	
d. Brick	work & Plastering	(Under process)	
e. Electr	ical work	(Under process)	
f. P.H. V	/orks	(Under process)	
g. Perce	ntage of work completed	55%	
	5. Developm	ent Status (Plotted Scheme)	
a. Site D	evelopment	N.A.	
b. Intern	al road development	N.A.	
c. Powe	supply / water supply	N.A.	
d. Perce	ntage of work completed	N.A.	
.1	. 6.	Finance Progress	
a. Exper	diture incurred	93,56,00,068/-	
b. Funds	collected from allottees	66,32,53,590/-	
c. Funds	invested from own source	14,32,00,000/-	
	invested from financial ution if any:	15,00,00,000/-	
	7. Project Comple	tion Time (ongoing projects only)	
a. Original	al time period disclosed to ee	05-02-2025	
b. Delay	, if any and reasons thereof	N.A.	
c. Proje	ct Completion Date	05-02-2025 For TRIDENT PROPER	

Date: 22nd December 2022

(Signature of the Promoter)

We certify that the physical progress as well as financial progress of the project as furnished above are correct to the best of our knowledge & assessment.

Er. Siddhartha Das, (Structural Engineer), For NAGABHIRAVA & ASSOCIATES Chartered Accountants

Reg. No.-RTP/DTP(ST.ER)-183/2019,

Town PlanninG, Odish, Chubanetawn. (Construction Engineer)

Name: En. Sidhartha Das Name: Murali Krishna Nagabhirava Name: M. M. Swamy

Reg. No. :RTP/DTP/ST-ER/183/2019

Regd. No.: 012559S

(Architect)

Reg. No.: CA/2010/48402

REG. NO-CA/2010/48402

(Photographs of the Project enclosed)

