

	HIGH RISE							
Discription	B BLOCK		C BLOCK		E BLOCK		F BLOCK	
	Start Date	Complete	Start Date	Complete	Start Date	Complete	Start Date	Complete
Excavation	1-Aug-16	10-Aug	1-Aug-16	10-Aug	1-Aug-16	10-Aug	1-Aug-16	10-Aug
Footing	12-Aug	25-Aug-16	12-Aug	25-Aug-16	12-Aug	25-Aug-16	12-Aug	25-Aug-16
Column	20-Aug	25-Aug	20-Aug	25-Aug	20-Aug	25-Aug	20-Aug	25-Aug
Plinth beam	10-Sep	20-Sep	10-Sep	20-Sep	10-Sep	20-Sep	10-Sep	20-Sep
Copra filling	21-Sep	25-Sep	21-Sep	25-Sep	21-Sep	25-Sep	21-Sep	25-Sep
PCC	26-Sep	30-Sep	26-Sep	30-Sep	26-Sep	30-Sep	26-Sep	30-Sep
Column for Slab	1-Oct-16	12-Oct	1-Oct-16	12-Oct	1-Oct-16	12-Oct	1-Oct-16	12-Oct
1 st Slab	15-Sep	30-Sep	15-Sep	30-Sep	15-Sep	30-Sep	15-Sep	30-Sep
2 nd Slab column	5-Oct	15-Oct	5-Oct	15-Oct	5-Oct	15-Oct	5-Oct	15-Oct
2 nd Slab	16-Oct	30-Oct	16-Oct	30-Oct	16-Oct	30-Oct	16-Oct	30-Oct
3 rd slab column	5-Nov	15-Nov	5-Nov	15-Nov	5-Nov	15-Nov	5-Nov	15-Nov
3 rd slab	16-Nov	30-Nov	16-Nov	30-Nov	16-Nov	30-Nov	16-Nov	30-Nov
4 th slab column	5-Dec	15-Dec	5-Dec	15-Dec	5-Dec	15-Dec	5-Dec	15-Dec
4 th Slab	16-Dec	30-Dec	16-Dec	30-Dec	16-Dec	30-Dec	16-Dec	30-Dec
5 th Slab column	5-Jan	15-Jan	5-Jan	15-Jan	5-Jan	15-Jan	5-Jan	15-Jan
5 th Slab	15-Jan	30-Jan	15-Jan	30-Jan	15-Jan	30-Jan	15-Jan	30-Jan
6 th Slab column	1-Feb	15-Feb	1-Feb	15-Feb	1-Feb	15-Feb	1-Feb	15-Feb
6 th Slab	16-Feb	2-Mar	16-Feb	2-Mar	16-Feb	2-Mar	16-Feb	2-Mar
7 th Slab column	5-Mar	15-Mar	5-Mar	15-Mar	5-Mar	15-Mar	5-Mar	15-Mar
7 th Slab	16-Mar	30-Mar	16-Mar	30-Mar	16-Mar	30-Mar	16-Mar	30-Mar
8 th Slab column	5-Apr	15-Apr	5-Apr	15-Apr	5-Apr	15-Apr	5-Apr	15-Apr
8 th Slab	16-Apr	30-Apr	16-Apr	30-Apr	16-Apr	30-Apr	16-Apr	30-Apr
9 th Slab column	5-May	15-May	5-May	15-May	5-May	15-May	5-May	15-May
9 th Slab	16-May	30-May	16-May	30-May	16-May	30-May	16-May	30-May
10 th Slab column	5-Jun	15-Jun	5-Jun	15-Jun	5-Jun	15-Jun	5-Jun	15-Jun
10 th Slab	16-Jun	30-Jun	16-Jun	30-Jun	16-Jun	30-Jun	16-Jun	30-Jun
11 th slab column	5-Jul	15-Jul	5-Jul	15-Jul	5-Jul	15-Jul	5-Jul	15-Jul
11 th slab	16-Jul	30-Jul	16-Jul	30-Jul	16-Jul	30-Jul	16-Jul	30-Jul
12 th Slab column	5-Aug	16-Aug	5-Aug	16-Aug	5-Aug	16-Aug	5-Aug	16-Aug
12 th Slab	17-Aug	5-Sep	17-Aug	5-Sep	17-Aug	5-Sep	17-Aug	5-Sep

Brick work	1 Novm 16	5-Oct-17	1 Novm 16	5-Oct-17	1 Novm 16	5-Oct-17	1 Novm 16	5-Oct-17
EleCtric conduit	25-Nov	30-Oct	25-Nov	30-Oct	25-Nov	30-Oct	25-Nov	30-Oct
Internal Plaster	15 Decm16	30 Novm 17	15 Decm16	30 Novm 17	15 Decm16	30 Novm 17	15 Decm16	30 Novm 17
Plumbing PVC/CPVC	25-Nov	15-Dec	25-Nov	15-Dec	25-Nov	15-Dec	25-Nov	15-Dec
External plaster	10-Jan	10-Jun	10-Jan	10-Jun	10-Jan	10-Jun	10-Jan	10-Jun
Water proofing	10-Feb	10-Jul	10-Feb	10-Jul	10-Feb	10-Jul	10-Feb	10-Jul
Flooring	10-Mar	10 Novm 18	10-Mar	10 Novm 18	10-Mar	10 Novm 18	10-Mar	10 Novm 18
Door panel fixing	10 Octb 18	15 Decm 18	10 Octb 18	15 Decm 18	10 Octb 18	15 Decm 18	10 Octb 18	15 Decm 18
Electric wiring	20-Dec	Aprl 19	20-Dec	Aprl 19	20-Dec	Aprl 19	20-Dec	Aprl 19
Putty/ 1st coat paint	1 Janr 19	15 Decm 19	1 Janr 19	15 Decm 19	1 Janr 19	15 Decm 19	1 Janr 19	15 Decm 19
Alluminum window/Door fixture	10-Jan	20-Feb	10-Jan	20-Feb	10-Jan	20-Feb	10-Jan	20-Feb
Electric Fixture	10-Feb	31-Mar	10-Feb	31-Mar	10-Feb	31-Mar	10-Feb	31-Mar
S S railing etc	1-Mar	25-Apr	1-Mar	25-Apr	1-Mar	25-Apr	1-Mar	25-Apr
Final paint	25-Feb-20	10-Jun-20	25-Feb-20	10-Jun-20	25-Feb-20	10-Jun-20	25-Feb-20	10-Jun-20
C P Fitting	1-Jun	15-Jul	1-Jun	15-Jul	1-Jun	15-Jul	1-Jun	15-Jul
House keeping	1 Julys 20	30-Jul-20	1 Julys 20	30-Jul-20	1 Julys 20	30-Jul-20	1 Julys 20	30-Jul-20