

TO WHOMSOEVER IT MAY CONCERN

Date: 03rd May 18

Project Code: WMCC-2B

Product: Amore- Residential

RERA Regn No. – UPRERAPRJ5489

This is to certify that during the quarter 1ST Feb 2018 to 30th April 2018 the below mentioned work was undertaken at site.

Area	Details
Structure	Tower A- Completed up to 29th floor level Tower B- Completed up to 28th floor level Tower C- Completed up to Terrace Tower D- Completed up to 24th floor level Tower E- Completed up to Terrace Tower F- Completed up to Terrace Non Tower Area (Basements)- Completed upto 95%
Rough Finishes	Tower A-Blockwork completed from 2 nd to 17 th Floor Lvl. Tower A-Pop Punning in Ceiling &RCC Walls completed up to 15 th Floor Lvl. Tower A- Water proofing in kitchen & Toilet completed up to 5 th Flr lvl. Tower B-Blockwork completed from 2 nd to 10 th Floor Lvl. Tower B-Pop Punning in Ceiling &RCC Walls completed up to 5 th Floor Lvl. Tower B- Staircase Railing completed up to 7 th Floor Lvl. Tower C-Blockwork completed up to 15 th Floor Lvl. Tower C-Door Frame completed up to 3 rd Floor Lvl. Tower D-Blockwork completed from 2 nd to 7 th floor Lvl & 13 th -14 th floor lvl. Tower E-Blockwork completed from 2 nd to 9 th Floor Lvl. Tower F-Blockwork completed from 2 nd to 15 th Floor Lvl. Tower F-Door Frame completed from 3 rd – 15 th Floor Lvl.
Electrical	Tower A -GI box and Conduiting in ShearWalls completed upto 29 th Floor Lvl. Tower B -GI box and Conduiting in Shear Walls completed upto 28 th Floor Lvl. Tower C -GI box and Conduiting in Block Walls completed upto 7 th Floor Lvl. Tower D -GI box and Conduiting in ShearWalls completed upto 24 th Floor Lvl. Tower E- GI box and Conduiting in Block Walls completed upto 5 th Floor Lvl. Tower F- GI box and Conduiting in Block Walls completed upto 5 th Floor Lvl.
Plumbing	Tower A- Vertical Pipes in Shaft completed up to 6 th floor Lvl. Tower C-Vertical Pipes in Shaft completed up to 6 th Floor Lvl. Tower E-Vertical Pipes in Shaft completed up to 6 th Floor Lvl. Tower F-Vertical Pipes in Shaft completed up to 6 th Floor Lvl.



Shrinivas Khate

Arch Reg No. CA/2000/26490

SRINIVAS KHATE
ARCHITECT
CA/2000/26490

TO WHOMSOEVER IT MAY CONCERN

Date: 03rd Feb 18

Project Code: WMCC-2B
Product: Amore- Residential
RERA Regn No. – UPRERAPRJ5489

This is to certify that during the quarter 1ST Nov 2017 to 31st Jan 2018 the below mentioned work was undertaken at site.

Area	Details
Structure	Tower A- Completed up to 29th floor level Tower B- Completed up to 28th floor level Tower C- Completed up to Terrace level Tower D- Completed up to 23rd floor level Tower E- Completed up to Terrace level Tower F- Completed up to 16th floor level Non Tower Area (Basements)- Completed upto 95%
Rough Finishes	Tower A-Blockwork completed from 2 nd to 11 th Floor Lvl. Tower B-Blockwork completed from 2 nd to 3 rd Floor Lvl. Tower C-Blockwork completed from 2 nd to 8 th Floor Lvl. Tower D-Blockwork completed from 2 nd to 6 th floor Lvl & 13 th -14 th floor lvl. Tower E-Blockwork completed from 2 nd to 9 th Floor Lvl. Tower F-Blockwork completed from 2 nd to 11 th Floor Lvl.
Electrical	Tower A -GI box and Conduiting in ShearWalls completed upto 29 th Floor Lvl. Tower B -GI box and Conduiting in Shear Walls completed upto 28 th Floor Lvl. Tower C -GI box and Conduiting in Block Walls completed upto 7 th Floor Lvl. Tower D -GI box and Conduiting in ShearWalls completed upto 23 rd Floor Lvl. Tower E- GI box and Conduiting in Block Walls completed upto 3 rd Floor Lvl. Tower F- GI box and Conduiting in Block Walls completed upto 3 rd Floor Lvl.



Shrinivas Khate
Arch Reg No. CA/2000/26490

SRINIVAS KHATE
ARCHITECT
CA/2000/26490