

VINAYAK BUILD HOME

Reg. Office Address- PLOT NO 49 Govind Nagar, Vistar Gokulpura, Kalwar Road, Jaipur
Rajasthan-302012

Contact No.: 8875695959

E-mail: MANMOHANCHOUDHARY507@GMAIL.COM

DECLARATION CUM UNDERTAKING

In reference to our Project "**Haven Hights**" is situated at Plot No 201, 202, 203, 230, 231, and 232, Nirman Nagar-D, Jaipur, Rajasthan, Work completion schedule/Milestone chart of site development of the project is as follows:

Gantt Chart/Milestone Chart

S. No.	Milestones	Expected Date of Completion	Satus of Work
1.	Excavation		Completed
2.	Plinth		Completed
3.	Stilt Floor		Completed
4.	G+5 Slabs of Super Structure		Completed
5.	Internal Walls, Internal Plaster, Floorings Within	31.03.2024	
6.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	31.03.2024	
7.	Flats/Premises, Doors and Windows to each of the Flat/Premises	30.04.2024	
8.	Sanitary Fittings Electrical Fittings within the Flat/Premise.	30.06.2024	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wings	30.06.2024	
10.	Paint, Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving	15.08.2024	

For MS VINAYAK BUILD HOME

मनमोहन

Partner

VINAYAK BUILD HOME

Reg. Office Address- PLOT NO 49 Govind Nagar, Vistar Gokulpura, Kalwar Road, Jaipur
Rajasthan-302012

Contact No.: 8875695959

E-mail: MANMOHANCHOUHDHARY507@GMAIL.COM

	of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation/Completion Certificate		
11.	Completion and possession	30.09.2024	

For Vinayak Build Home

For MS VINAYAK BUILD HOME

मनमोहन

Partner

Authorised Signatory

Manmohan Singh

Date: 03.03.2024

Place: Jaipur