



Bahubali T. Dhamane
B. E. Civil M.I.E.
Chartered Engineer

Off.: F-7, Neighbourhood Shopping Complex, Sector - 4, Nerul, Navi Mumbai.
Resi.: Keshav Height, A/1001, Opp. Kishor Park, Parsik Nagar, Kalwa, Thane - 5.
Off. : 9137 899 183 Mobile : 9820610943 E-mail : shravanidhamane@gmail.com

Ref. No.

Date _____

21-12-2019

Form-2A

[See MahaRERA Order No. 5 of 2018]

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

(Site supervisor's certificate)

(To be uploaded quarterly)

To

M/S CHAMUNDA INFRASTRUCTURE LTD
411, SATRA PLAZA, PLOT NO-19/20,
SECTOR -19D, VASHI, NAVI MUMBAI-400703

Quality Assurance Certificate

(Certificate No 1 for the quarter ending 19-20)

Sub: Certificate of Cost Incurred for Development of [Project Name] for Construction of "CHAMUNDA SEREN" building of the Phase (MahaRERA Registration Number)situated on the Plot-15, Sector-38, NERUL demarcated by its boundaries (latitude and longitude of the end points) 15.00Mtr wide to the North, Plot no-20a to the South, plot no 15b to the East, 15.0Mtr WIDE ROAD to the West, at Nerul, Taluka & District-Thane admeasuring 1384.290 sq. mtrs. Area being developed by the M/S CHAMUNDA INFRASTRUCTURE LTD

Reference: MahaRERA Registration Number- **P51700016792**

Dear Sir,

I/We M/s. Bahubali Dhamane have undertaken an assignment of supervision of this real estate project.

1. Our responsibility:-

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the authorized laboratory and to ensure quality of work and workmanship as per prescribed specifications, and as per NBC or other relevant code of practice.

1. Material Testing:-

I/We, have applied following mandatory checks on the basic materials, used in the construction.



i. **Cement-**

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

ii. **Coarse aggregate –**

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

iii. **Bricks/blocks –**

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

iv. **Concrete/ Ready-mix Concrete-**

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within permissible limits.

v. **Steel for concrete-**

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. **Testing of Other materials**

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.



2. **Workmanship:-**

I/We hereby certify that work has been carried out under our supervision. We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. **Electrical Materials and workmanship:-**

Works of all the electrical wiring/ connections/ lift installation/ other electrical installations have been carried out under authorized/ registered electrical engineer and its record has been maintained. The materials used conform to the relevant I.S/B.S/ National Building codes or as per industry standards.

4. **Structural Engineer:-**

Promoter has engaged Structural Engineer Mr.A.G GOKHALE & ASSOCIATES having License No. . having Office No.213

Cell No :- The structural design of buildings in this project has been done under his supervision. He has checked the soil report before

laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design has been done as per IS 10262:2009 or as per other relevant codes as applicable. His periodic checks and Certificates for Stability and Safety have been kept on record.

5. **Preservation of records:-**

Record of all test results of this project have been properly kept in the prescribed format and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

6. Please specify materials or any other item of work which were not conforming to the standard specifications and which were not rejected.

- _____
- _____

Yours Faithfully,
Signature of Engineer (Site Supervisor)
Name : **Bahubali T. DhAMANE**
Phone No. 9820610943

