

FORM-2A

ENGINEER'S CERTIFICATE FOR QUALITY ASSURANCE

To,
M/s. Agile Real Estate Pvt. Ltd.,
101, Kalpataru Synergy,
Opp. Grand Hyatt,
Santacruz East, Mumbai 400055

Quality Assurance Certificate

(Certificate No. AG/48/1/21-22 for the quarter ending June 2021)

Subject: Certificate for quality of materials used and quality of Construction and workmanship of Sector 5 - Wing G and H for having 2 Building(s)/Wing(s) as Wing G; Wing H, situated on the Plot bearing CTS No. NEW S.NO. 79/1A-Part, 79/3-Part, 79/5-Part, 90/7-Part, 90/9-Part of village Balkum of village Thane Municipal Corporation, demarcated by its boundaries 19°13'53.56"N, 72°59'29.60"E & 19°13'52.22"N, 72°59'30.80"E to the North, 19°13'52.77"N, 72°59'29.31"E & 19°13'50.68"N, 72°59'30.25"E to the South, 19°13'52.90"N, 72°59'30.28"E & 19°13'51.33"N, 72°59'30.92"E to the East, 19°13'53.41"N, 72°59'28.66"E & 19°13'51.57"N, 72°59'30.16"E to the West of Division Konkan, Village Thane Municipal Corporation, Taluka Thane Municipal Corporation, District Thane, PIN 400607 admeasuring 1851.198 Sq.mts. area being developed by Agile Real Estate Pvt. Ltd.

Reference: MahaRERA Registration No.: P51700020175

Sir,

I/ We Zankar Borse have undertaken an assignment of supervision of this real estate project.

Our Responsibility: -

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the authorized laboratory and to ensure quality of work and workmanship as per prescribed specifications, and as per NBC and or other relevant code of practice.

1. Material Testing:-

I/We, have applied following mandatory checks on the basic materials, used in the construction.

i) Cement

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/85/NBC code, or as per industry standards and its results are within the permissible limits.

ii) Coarse aggregate

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 2430:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii) Bricks/Blocks

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/85/NBC code or as per industry standards and its results are within permissible limits.

iv) Concrete/ Ready Mix Concrete

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC codes, as per industry standards and its results are within permissible limits.

v) Steel for Concrete

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi) Testing of Other Materials

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

2. Workmanship:-

I / we hereby certify that work has been carried out under our supervision. We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and workmanship:-

Works of all the electrical wiring/ connections / lift installation / other electrical installations have been carried out under authorized /registered electrical engineer and its records has

been maintained. The materials used confirm to the relevant IS/ BS/ National Building codes or as per industry standards.

4. Structural Engineer:-

Promoters has engaged structural engineer Mr. Vatsal Gokani having Licenses no. STR/G/105, having Office No. 02226592277.

The structural design of building(s) in this project has been done under his supervision. He has checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design has been done as per IS 10262:2009 or as per other relevant codes as applicable. His periodic checks and certificates for STABILITY and SAFETY have been kept on record.

5. Preservation of records:-

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

Your Faithfully,



Zankar Borse