

FORM 2A
QUALITY ASSURANCE CERTIFICATE

Date: 13/04/2023

To,
M/s. Regent Associates
603, Inizio,
Cardinal Gracious Road,
Chakala, Andheri East,
Mumbai-400099

Subject: Certificate for quality of materials used and quality of Construction and Workmanship for the Work of
Proposed Redevelopment of the existing residential building and new building to be known as Advent Neel on plot bearing No. 5 of Swastik C.H.S.L bearing CTS no. 252 Village Vile Parle-(West), situated at N. S. Road no.1, J.V.P.D Scheme, Vile Parle (West), Mumbai, demarcated by its boundaries.

CTS no. 250 to the North, Road to the South, Road to the East, CTS no. 251 to the West, of Village Vile Parle, Vile Parle (West), Mumbai. admeasuring 742.20 sq.mts. Plot being developed by M/s. Regent Associates.

Ref: MahaRERA Registration Number **P51800032332**

Sir,

I, **M/s. Nexus Project Solutions Pvt Ltd.** have undertaken an assignment of certifying Estimated Cost for the Subject Real Estate Project Proposed registered under MahaRERA vide registration no.**P51800032332** being building/Wing of the – phase situated on the Proposed Redevelopment of the existing residential building and new building to be known as Advent Neel on plot bearing No. 5 of Swastik C.H.S.L bearing CTS no. 252 Village Vile Parle-(West), situated at N. S. Road no.1, J.V.P.D Scheme, Vile Parle (West), Mumbai, admeasuring 742.20 sq.mts. Plot being developed by M/s. Regent Associates.

1. Our Responsibility: –

To carry out the work in accordance with the development permission and as per the approved plan and submit certificate of supervision of work and to carry out material testing in-situ or in the authorized laboratory and to ensure quality of work and

1. Material Testing :-

I have applied following mandatory checks on the basic materials, used in the construction.

i. Cement-

It has been tested for its fineness, soundness, setting time, compressive strength etc. as per IS code 3535:1986 or as per other relevant IS/85/NBC code, or as per industry standards and its results are within the permissible limits.

ii. Coarse aggregate –

It has been tested, for deleterious materials, clay lumps, crushing value, impact value as per IS 24301:1986 or as per other relevant IS/BS/NBC code or as per industry standards and its results are within the permissible limits.

iii. Bricks/ blocks –

They have been tested for water absorption, crushing strength etc. as per IS 5454:1978 or as per other relevant IS/85/NBC code or as per industry standards and its results are within permissible limits.

Kailash
Anwala
Digitally signed by Kailash Anwala
DN: cn=Kailash Anwala, ou=Unisteps
Consulting, ou=Project
Management,
email=kailashanwala@unistepspl.com, c=US
Date: 2023.04.13 18:22:55 +05'30'

iv. Concrete/ Ready-mix Concrete-

It has been tested for compressive strength for various periods as per IS 456:2000 and IS 1199 or as per other relevant IS/BS/NBC codes, as per industry standards and its results are within permissible limits.

v. Steel for concrete-

It has been tested as per IS 2062:2011 or as per other relevant IS/BS/NBC code or as per industry standards for tensile strength, elongation and gauge length etc. and its results are within permissible limits.

vi. Testing of Other materials

Other materials like sand, crushed sand, floor tiles, fixtures and fittings, pipes and sanitary fittings etc. (List out all items) used in this project conform to relevant IS/BS/NBC code or as per standards laid down by the industry for a particular material.

2. Workmanship:-

I/ we hereby certify that work has been carried out under our supervision. We further certify that workmanship and quality is satisfactory and up to the mark and the work has been acceptable within the permissible limits of deviations as per relevant code of practice.

3. Electrical Materials and workmanship: –

Works of all the electrical wiring/connections/lift installation/other electrical installations have been carried out under authorized/registered electrical engineer and its records has been maintained. The materials used conform to the relevant I.S/ B.S/ National Building codes or as per industry standards.

4. Structural engineer: –

Promoters has engaged structural engineer Mr. Rupesh Chowdhary having License no. STR/C/40 having office at Mumbai, having cell no 9930129661.

The structural design of buildings in this project has been done under his supervision. He has checked the soil report before laying PCC for foundation in consultation with soil consultant. The formwork and concrete mix design has been done as per IS 10262:2009 or as per other relevant codes as applicable. His periodic checks and certificates for STABILITY and SAFETY have been kept on record.

5. Preservation of records: –

Record of all test results of this project have been properly kept in the prescribed formats and will be preserved at least up to the defect liability period or for the period as required by any other provision of law.

Yours Faithfully,

Kailash
Anwala

Digitally signed by Kailash Anwala
DN: cn=Kailash Anwala,
o=Unitsteps Consulting, ou=Project
Management,
email=mail@unitstepspl.com,
c=US
Date: 2023.04.13 18:22:39 +05'30'

Kailash Anwala